

CONTRACT DATA/ GENERAL INFORMATION ON THE PROJECT

1.0	Contract No.	OSMW / RH/ 2008/03
2.0	Title of Contract:	Rehabilitation of Ife Township Roads.
3.0	Client:	Osun State Government
4.0	Project Consultant:	Osun State Ministry of Works & Transport
5.0	Contractor:	Niger Construction Ltd (Nigercat) 63, Enerhen Road P. O Box 402 Warri, Delta State.
6.0	Length of Road:	23.0 Km
7.0	Contract Sum:	₦857, 048,466.07
8.0	Plant Advance:	₦ 192, 807,557.73
9.0	Repayment of Plant Advance Payment:	₦ 192,807,557.73
10.0	Amount Outstanding:	Nil
10.1	Number of Interim Certificates:	Five (05)
11.0	Amount certified to date:	₦ 655,195,096.52
11.1	Amount paid to Date:	₦ 343, 028,365.03
	Outstanding	
	(i) Interim Certificate	Two (02), ₦ 312,166,731.49
	(ii) Retention	₦ 33,522,017.86
12.0	Pavement Works:	
12.1	Road Foundations	
12.1.1	Sub- base:	150mm Grade II Laterite
12.1.2	Base course:	150mm Grade I Laterite
13.	Date of Award	2/07/2008
13.1	Commencement Date:	19/ 07/ 2008
14.	Duration:	10 Months
15.	Completion Date	19/ 05/ 2009
16.	Expected Completion Status:	100%
17.	Actual Completion Status:	86.7% Completed
18.	Status of Advance Payment Guarantee:	Fully Recovered