

BRIEF ON SHAKI-ILESHA IBARUBA ROAD PROJECT

NAME OF CONTRACTOR: HAJAIG CONSTRUCTION (NIG.) LTD.,
CONTRACT SUM: ₦2,075,731,507.00
AMOUNT PAID TO DATE: ₦1,090,298,045.90
LENGTH OF ROAD: 30.1km
DATE OF AWARD: October, 2008
CONTRACT PERIOD: 12 Months
CONTRACT PERIOD EXTENSION: 7 Months
COMMENCEMENT DATE: November, 2008
COMPLETION DATE: 30th June, 2010.


Item	Description	Percentage Completion	Outstanding Works	Remarks
1.	Clearing	100%	-	Completed
2.	Earth Works	100%	-	Completed
3.	Concrete Works	75%	3 No 900mm Single Pipe Culverts, 3000m Stone Pitching, Access Culverts, 10,646m Lined Drain.	Is in progress
4.	Lateritic Sub-base Course	100%	-	Completed
5.	Lateritic Base Course	66%	11km	Is in progress
6.	Surface Dressing	0%	30.1km	Is in Progress
7.	Asphalting	10.96%	27.8km	Is in Progress

Over all % Completion = 36.52%

OBSERVATION: The contractor is working behind scheduled, since the expected completion date is 30th June, 2010. However, the progress of work has been slow due to heavy rainfall in many days of the month of July and August, 2010. Overall percentage completion is 36.52% as at 3rd September 2010.

CONCLUSION: The project on completion will serve as a link to international boundary and will open up the food basket of Oyo State.

Based on the above observation, the contractor should be committed to drastically increase the pace of works in order to complete the project within the next few months.



Engr. A. G. Adedokun
PRE (SMOWT)
Shaki-Ilesha Ibaruba Road