

## 1.2 Contract Data / General Information on the Project

1.	Contract No.	OSMWT/RC/2005/07
2.	Title of Contract:	Dualisation of Gbongan – Osogbo – Kwara State Boundary Road (Route 530) Phase I
3.	Client:	Osun State Ministry of Works and Transport
4a.	Initial Project Consultants:	Supreme Engineering Consultants Plots 7 & 8 Adeyemi Layout Ayetoro/Abidi-Odan Area General Gas – Iyana Church Road, Ibadan
4b.	Present Project Consultants:	Ministry of Works & Transport
5.	Contractors:	Niger Construction Ltd (Niger Cat) 63, Enerhen Road P. O. Box 402 Warri, Delta State.
6.	Length of Road:	15.7km
7.	Initial Contract Sum:	1,557,959,816.00 Naira
8.	Revised Estimated Total Cost, RETC	
8.1	RETC 1:	1,890,376,396.00 Naira
8.2	RETC 2:	1,957,564,706.26 Naira
8.3	RETC 3:	3,032,609,072.60 Naira
9.	Plant Advance:	389,489,945.00 Naira
10.	Repayment of Plant Advance Payment:	<b>Naira</b>
10.1	Amount Repaid:	389,489,945.00 Naira
11.2	Amount Outstanding:	- Nil
11.	Number of Interim Certificates:	Nineteen (19)
12.1	Amount Certified to Date:	2,984,369,619.55 Naira
12.2	Amount paid to Date:	2,738,518,015.00 Naira
	Outstanding	
	(i) Interim Certificate No. 19	107,246,046.78 Naira
	(ii) Retention	138,605,557.50 Naira
13.	Pavement Works:	
13.1	Road Foundations	
13.1.1	Sub-Base: (15.7km)	175mm Grade II laterite
13.1.2	Base Course: (11.7km)	150mm Grade I laterite
13.1.3	Stone Base Course (4.0km)	100mm / 150mm Crushed Stone

<b>13.2</b>	<b>Surfacing</b>	
13.2.1	New Lane	-
13.2.1.1	Binder Course	40mm Asphaltic Concrete
13.2.1.2	Wearing Course	30mm Asphaltic Concrete
13.2.1.3	Overlay	30mm Asphaltic Concrete
13.2.2	Existing Lane	
13.2.2.1	Overlay	30mm Asphaltic Concrete
<b>14.</b>	<b>Commencement Date:</b>	10 <sup>th</sup> May 2005
<b>15.</b>	<b>Duration:</b>	9 Months
<b>16.</b>	<b>Initial Completion Date:</b>	March 2006
<b>17.1</b>	<b>1<sup>st</sup> Revised Completion Date:</b>	December 2006
<b>17.2</b>	<b>2<sup>nd</sup> Revised Completion date:</b>	April 2007
<b>17.3</b>	<b>3<sup>rd</sup> Revised Completion date:</b>	Road works: October 2007 Bridge works: December 2007
<b>17.4</b>	<b>4<sup>th</sup> Revised Completion date:</b>	Road works: November 2007 Bridge works: May 2008
<b>17.5</b>	<b>5<sup>th</sup> Revised Completion Date:</b>	Road works: January 2009 Bridge works: April 2009
<b>17.6</b>	<b>1<sup>st</sup> Anticipated Completion Date:</b>	Road works: April 2009 Bridge works: May 2009
<b>17.7</b>	<b>2<sup>nd</sup> Anticipated Completion Date:</b>	Road works: July 2009 Bridge works: July 2009
<b>17.8</b>	<b>Demobilisation and Commissioning:</b>	August 2010 (Provisional)
<b>18.</b>	<b>On-Going Works</b>	Pavement works,
<b>19.</b>	<b>Expected Completion Status</b>	100%
<b>20.</b>	<b>Actual Completion Status:</b>	98.5% percent (approx)
<b>21.1</b>	<b>Status of Advance Payment Guarantee:</b>	Not Applicable
<b>21.2</b>	<b>Status of Performance Bond:</b>	Invalid