

BRIEF ON ALAGA-AGO-ARE – SHAKI ROAD PROJECT

NAME OF CONTRACTOR: HAJAIG CONSTRUCTION (NIG.) LTD.,
 CONTRACT SUM: ₦2,155,956,100.00
 AMOUNT PAID TO DATE: ₦1, 231,814,112.30
 LENGTH OF ROAD: 41km
 DATE OF AWARD: October, 2008
 CONTRACT PERIOD: 12 Months
 CONTRACT PERIOD EXTENSION: 7 Months
 COMMENCEMENT DATE: November, 2008
 COMPLETION DATE: 30th June, 2010.

Item	Description	Percentage Completion	Outstanding Works	Remarks
1.	Clearing	100%	-	Completed
2.	Earth Works	100%	-	Completed
3.	Concrete Works	90%	1 No 5.35 x 3.0m Box Extension 5000m stone pitching, Reinforced Concrete Retaining wall, 3500m Lined Drain and Access Culverts	Is in progress
4.	Lateritic Sub-base Course	100%		Completed
5.	Lateritic Base Course	100%	-	Completed
6.	Surface Dressing	89.88%	3.3km	Is in Progress
7.	Asphalting	21.56%	32.2km	Is in Progress

Over all % Completion = 56.5%

OBSERVATION: The contractor is working behind scheduled, since the expected completion date is 30th June, 2010. However, the progress of work has been slow due to heavy rainfall in many days of the month of July and August, 2010. Overall percentage completion is 56.5% as at 3rd September 2010.

CONCLUSION: The project on completion will serve as a link to international boundary and will open up the food basket of Oyo State.

Based on the above observation, the contractor should be committed to drastically increase the pace of works in order to complete the project within the next few months.

A.G.

Engr. A. G. Adedokun
 PRE (SMOWT)
 Alaga-Ago-Are – Shaki Road

31 Nov 2010 complete site
 new drainage zone
 Co-ordinator