

MINISTRY OF WORKS, YOLA

Assessment

PROJECTS' STATUS REPORT FROM MAY 2007 TO MARCH 2010

S/No.	Project	Location	Contract Sum ₦	Payments to date ₦	% of Works Done	Remarks
1	Completion of the abandoned recons. of Mubi Rd Part 1, (1.90km), rehab. of Gimba Rd (2.188km) and const. of roundabout at Galadima Aminu Way/Gimba Rd junction in Yola, the State Capital	Yola North LGA	2,599,462,137.43	2,556,759,227.35	100%	₦1,580,908,431.71 Paid by the present Administration. ✓
2	Recons/Rehab. of 4Nos Roads (22.8Km)	J/Yola	4,191,934,298.43	4,116,713,469.49	100%	
3	Post contract Consultancy services for the recons./rehab. of 4Nos Roads	J/Yola	90,260,713.97	89,802,633.14	100%	
4	Recons. of Ahmadu Bello Way & Link to Burnt Bricks (8.5km)	Mubi North LGA	1,955,857,401.03	1,487,984,802.33	80%	
5	Post Contract Consultancy Services for the Recons. of Ahmadu Bello Way & Link Burnt Bricks	Mubi North LGA	87,284,359.32	55,904,953.53	80%	
6	Recons/Const. of some Roads in Shagari Low-cost Houses & other Roads (9.70Km)	J/Yola	2,952,745,745.39	2,199,678,954.73	65%	
7	Post Contract Consultancy for the Shagari Low-cost Roads & others (9.70Km)	J/Yola	84,978,157.51	58,493,846.61	65%	
8	Const. of Maiha-Fulbere-Zhedinyi-Pella-Mararaba Pella Road (39.56Km)	Maiha-Pella junction	4,771,223,263.99	3,419,797,249.91	60%	
9	Post Contract Consultancy Services for Maiha-Fulbere-Zhedinyi-Pella-Mararaba Pella Road (39.56Km)	Maiha-Pella junction	128,926,074.76	109,025,825.72	60%	
10	Const. of 4-span Bridge & 1.7Km approaches.	Fufore LGA	673,475,650.65	665,975,495.04	100%	

Inherited



11	Pre-contract Consultancy for Survey & Design of Gombi-Ga'anda-Fotta Road with spur to Gabun	Gombi L.G.A	66,336,579.68	66,336,579.68	100%	
12	Pre-contract Consultancy for Survey & Design of Jabbi Lamba-Borrong-Bobere Road (83.7Km)	Girei/Demsa/Shelleng L.G.As	118,062,461.42	82,643,722.99	60%	
13	Pre-contract Consultancy for Survey & Design of Army Barrack-MayoIne-MayoBelwa Rd (45.42Km)	Yola South/Fufore/MayoBelwa LGAs	60,610,300.28	60,610,300.28	100%	/
14	Const. of Kiri junction-Kiri-Shelleng Road (37.5Km)	Shelleng LGA	2,337,023,455.025	129,732,995.67	4%	*
15	Const. of Mubi-Digil-MayoBani Road(20Km)	Mubi North LGA	2,226,993,351.15	292,524,818.48	10%	
16	Const. of 3-span Bridge on Beti River & 700m approaches	Fufore LGA	573,599,873.12	485,081,707.01	90%	
17	Scarification of some selected failed sections along Yola-Numan Rd (31.51Km)	Yola-Numan Federal Rd	31,511,658.29	31,511,658.29	100%	/
18.	Construction of Greater Yola By Pass (11.30Km)	Yola North /Yola South LGAs	377,902,448.37	163,279,043.03	5%	* +
19.	Rehab. of Jimeta Twin Motor Park	Yola North LGA	388,037,536.71	316,910,004.16	80%	
20.	Reconst. of Failed box culvert & effecting of erosion con. measures along Gombi-Biu near Garkida.	Gombi – Biu Federal Rd.	45,703,974.92	45,703,974.92	100%	/
21.	Recons/Const. of Hospital Rd, Bishop St. & 4 other Rds in Yola, the State Capital. (6.20Km)	Yola North LGA	2,447,757,947.64	979,103,179.06	Works in progress	
22.	Post contract consultancy services for the recons/const. of Hospital Rd, Bishop St. & 4 other Rd in Yola, the State Capital.	Yola North LGA	60,252,565.85	15,063,141.46	Works in progress	
23.	Const. of Gombi – Ga'anda Rd (36.325Km)	Gombi LGA	4,593,541,726.33	1,378,062,517.90	Mobilization in progress	
24.	Post contract consultancy services for the const. of Gombi – Ga'anda Rd.	Gombi LGA	95,314,578.11	23,828,644.53	Mobilization in progress	
25.	Survey & Design of Michika – Moda – Kamale with spur to Garta (22.0Km)	Michika LGA	47,049,445.92	14,114,833.79	Works in earnest.	
Total				17,852,677,949.67		