


**ADAMAWA STATE MINISTRY OF RURAL INFRASTRUCTURE
AND COMMUNITY DEVELOPMENT, YOLA.**

**DETAIL OF PROJECTS/CONTRACTS AWARDED
FROM MAY 2007 TO DATE**



SUBMITTED TO:

NIGERIA GOVERNORS FORUM (NGF)/APRM

ADAMAWA STATE MINISTRY OF RURAL INFRASTRUCTURE AND COMMUNITY DEVELOPMENT.
PROJECTS AWARDED FROM MAY 2007 TO DATE

A. RURAL ELECTRIFICATION

S/N	SUB-HEAD	PROJECT TITLE	LOCATION	CONTRACT SUM(₦)	AMOUNT PAID(₦)	BALANCE	PROGRESS OF WORK %	REMARK
1	2	Electrification of CIkito, Muninga & Filingo	Fufore LGA	116,200,305.00	116,200,305.00	-	100%	Completed and Hooked to the Grid
2	2	Electrification of Wagga Mangoro, & Wagga Lawan	Madagali LGA	71,854,554.43	71,854,554.43	-	100%	Completed and Hooked to the Grid
3	2	Electrification of Dalehi, Mbilla & Wuro Hesso	Mayo-Belwa LGA	85,673,334.91	85,673,334.91	NIL	100%	Hooked to National Grid
4	2	Extension of electricity supply to Shuwa/Kala'a	Hong LGA	45,150,934.19	45,150,934.19	NIL	100%	Completed and Hooked to the Grid
5	2	Electrification of Munduva/Muvur villages	Mubi South LGA	69,454,472.48	69,454,472.48	NIL	100%	Completed and Hooked to the Grid
6	2	Electrification of Gundulmiya	Hong LGA	39,510,004.45	39,510,004.45	NIL	100%	Completed and Hooked to the Grid
7	2	Rehabilitation of Mayo-Belwa Town Distribution Network & up-rating of Transformer sub stations.	Mayo-Belwa LGA	67,848,350.00	67,848,350.00	NIL	100%	Completed and Hooked to the Grid
8	2	Electrification of Gunda and Lokoro	Guyuk LGA	73,896,522.22	73,896,522.22	NIL	100%	Completed and Hooked to the Grid
9	2	Extension of 33KV dedicated feeder to Army Barrack	Yola	24,613,495.00	24,613,495.00	NIL	100%	

10	2	Extension of 33KV dedicated feeder to Air Force Base	Yola	18,400,000.00	18,400,000.00	NIL	100%	Completed
11	2	Electrification of Tola	Mayo/Belwa	63,099,354.01	63,099,354.01	NIL	100%	Completed Hooked to National Grid
12	2	Electrification of Kamale, Sina, Chumchi, Garta & Mbororo Village	Michika LGA	136,093,037.29	47,019,422.92		80%	On-going
13	2	Electrification of Gubla and Magar	Madagali LGA	35,148,332.76	29,876,082.85	5,272,249.91	85%	On-going
14	2	Rehabilitation of Electricity supply to Madagali	Madagali LGA	73,847,485.00	59,077,988.00	14,769,497.00	70%	On-going
15	2	Electrification of Maiha-Gari	Maiha LGA	71,593,793.78	35,796,896.89	35,796,896.89	70%	On-going
16	2	Electrification of Hoki	Lamurde	28,000,000.00	28,000,000.00	NIL	100%	Constituency project completed
17	2	Electrification of Goroma and Minkissi	Michika	14,500,000.00	7,250,000.00	NIL	50%	Constituency project on-going
18	2	Rehabilitation of Electricity supply from Gombi to Ga'anda - Fotta	Gombi	38,822,952.56	38,822,952.56	NIL	100%	Constituency project completed
19	2	Supply and delivery of 1No 7.5 MVA power transformer	Michika	70,350,000.00	NIL	NIL	100%	Supplied and delivered
		TOTAL		1,047,733,318.70	406,160,046.78	105,070,300.46		

B. RURAL FEEDER ROADS

S/N	SUB-HEAD	PROJECT TITLE	LOCATION	CONTRACT SUM(N)	AMOUNT PAID(N)	BALANCE	PROGRESS OF WORK %	REMARK
1	1	Construction of 135mx7mx1m Drift Culvert across Kwabardade River	Michika LGA	6,500,000.00	6,500,000.00	NIL	100%	Constituency project completed
2	1	Bulldozing and Grading of 13km Mayo/Belwa – Kabilo Road	Fufore LGA	18,550,822.50	18,550,822.50	NIL	100%	Constituency project Completed
3	1	Construction of Box Culvert on the Nassarawo – Koma To Tantile Road	Jada LGA	8,000,000.00	8,000,000.00	NIL	100%	Constituency project completion
4	1	Construction of 11km Laterite Surfacing from Song-Gombi Road to Modlog	Song LGA	32,000,000.00	21,000,000.00	11,000,000.00	70%	Constituency project on-going
5	1	Construction of Triple Cell Box Culvert along Gangfada Road Tola	Mayo/Belwa LGA	8,299,830.00	8,299,830.00	NIL	100%	Constituency project Completed
6	1	Grading of Boshikiri to Dumna Zarbu 6.5km and Banjiram to Chikila 6km road	Guyuk	9,195,699.50	5,977,204.00	3,218,495.00	65%	Constituency project on-going
		TOTAL		82,546,352.00	68,327,856.50	14,218,495.50		

SUMMARY

RURAL ELECTRIFICATION	-	N1,047,733,318.70
RURAL FEEDER ROADS	-	N82,546,352.00
GRAND TOTAL	-	<u>N1,130,279,670.70</u>