

	Hydro Ltd	Wukari L.G.A						
7	Drilling and equipping of 25 NOs hand pump borehole by Richmaco Engr. Ltd	Gashaka, Bali Donga and Takum LGAs Awarded: 16-8-2007 completed	30,115,625.00	NIL	30,115,625.00	NIL30,115,625.00	NIL	Work 100% completed
8.	Drilling of 1 NO solar powered bore hole by Richmaco Engr. Ltd	Sert in Gashaka L.G.A	9,801,105.00	NIL	9,801,105.00	9,801,105.00	NIL	Work 100% completed
9.	Drilling and equipping of 5 NOs hand pump bore holes by Ganhum Big Ltd	Ndafaro, Didan, Bisaula, Nyido, Kufal Bawuro in Kurmi LGA Awarded 16/08/07 completed 29/11/07	6023,125.00	NIL	6023,125.00	6,023,125.00	Nil	Work 100% completed
10	Drilling and equipping of 6 NOs solar powered bore holes by Mayigh Internl. Ltd	Yorro Lau, A/Kola, Gassol, Bali and K/Lamido LGA	58,806,630.00	NIL	58,806,630.00	58,806,630.00	NIL	Work 100% completed
11	Drilling and equipping of 75 NOs hand bore hole by Mayigh Internl Ltd	Yorro Lau, A/Kola Gassol, K/Lamido, Zing, Bali and Jalingo LGAS	90,346,875.00	NIL	90,346,875.00	71,072,875.00	12,046,250.00	Work 79% completed remain balance of works not completed ie 10 NOs bore hole not drilled

**ANNEX "C"**  
**WATER RESOURCES AND RURAL DEVELOPMENT UP-DATE ON RURAL WATER SUPPLY**  
**CAPITAL PROJECTS AWARDED IN 2007/2008**

<b>N0</b>	<b>PROJECT TITLE AND NAME OF THE CONTRACTOR</b>	<b>LOCATION L.G.A</b>	<b>INITIAL SUM N</b>	<b>REVISED SUM N</b>	<b>TOTAL SUM N</b>	<b>AMOUNT PAID TO DATE N</b>	<b>BALANCE N</b>	<b>REMARKS</b>
1	Spring Water Supply Dev. by Valley Spring Water Dev. Ltd	Mbamga, Sardauna L.G.A	39,238,160.00	15,885,450.00	55,123,450	55,123,450.00	NIL	Work 100% completed tested and awaiting commissioning
2.	Spring Water Supply Dev. by AKS InSternational Ltd	Nguroje Sardauna L.G.A	56,020,282.50	19,809,050.00	75,829,332.50	75,829,332.50 NB: last payment N2,068858 on 17/6/09	NIL	Work 100% completed, project test and functional awaiting commissioning
3	Spring Water Supply Dev. by Boniga construction Nig Ltd	Mayo-Ndaga Sardauna L.G.A	57,558,137.00	21,833,957.50	79,392,094.50	57,588,137.00 NB: last payment of N6,742,029 on 10/09/09	21,833,957.50 i.e Revised Sum	Work 100% completed test and awaiting commissions
4	Rehabilitation/Drilling and up-grading by Messrs Monarch Hydro works	All the 16 L.G.A	195,320,000.00	156,176,350	351,496,350	258,596,000.00 NB: last payment of N50,000,000.00 26/10/09	92,9000,250.00	Work Ongoing And 73% work Executed
5.	Drilling and equipping of 5N0s solar pump by Tarabammaz Inte.	Takum, Ussa, Yagtun Donga and Kurmi	49,005,525.00	NIL	49,005,525.00	49,005,525.00	NII	Work 100% completed
6	Drilling and equipping of 4N0s hand pump bore holes by Maya	Chinkani sRafin Kada, Mahanga Tsokundi in	4,818,500.00	NIL	4,818,500.00	4,818,500.00	NIL	Work 100% completed