

MINISTRY OF WORKS & TRANSPORT

ABAKALI

EBONYI STATE.

ON- GOING PROJECTS IN MINISTRY OF WORKS AND TRANSPORT AWARDED BY THE PRESENT ADMINISTRATION.

S/N O	NAME OF PROJECT/PROGRAMMES	DESCRIPTION OF THE PROJECT/PROGRAM MES	LOCATION	NAME & ADDRESS OF THE CONTRACTOR	YEAR OF AWARD/CO MPLETION	ORIGINAL COST OF PROJECTS/PR OGRAMMES NM	REVISED COST OF PROJECT /PPROGRAMME (VARIATION)	AMOUNT PAID SO FAR NM	AMOUNT OUTSTAND ING	LEVEL (IN CONCRETE TERMS)	COMPLETI ON IN %	REMARKS
1	Construction of 3span and 2span bridges across Isuma and Edda Rivers with 7km access Road	Concrete and Asphaltic concrete surfacing	Ishielu LGA	Focus Investment Ltd	2008	848.5	Nil	500.4	348.1	The 1 st phase of 7km of clearing/earthwork completed, construction of the two bridges in progress several ring culverts completed.	50%	May 2010
2	Construction of 6 span concrete bridge across Ebonyi River at Agba with 2km Road Realignment	Concrete works and Asphaltic concrete surfacing	Ishielu LGA	Ganza Engineering	2008	718.7	Nil	312.5	406.2	Clearing completed, bridges works in progress	45%	Feb. 2010
3	Construction of 5 span concrete bridge across Ebonyi River along Eguho-Ezzagu Road.	Concrete works	Ishielu LGA	Onaid Engineering Ltd.	2008	429.4	Nil	211.3	218.1	Pilling for the bridge foundation complete	44%	Feb. 2010
4	Construction of Agba-Eguhwo-Ezzagu Road. (8km)	Asphaltic concrete	Ishielu LGA	Patan	2008	1,244,364,848.00	Nil	5814.4	663	Clearing completed. Earthworks 9km 4500m of drain completed	48%	Dec. 2009
5	Construction of 6 span concrete bridge across Ebonyi River along Eketube-Enyigba Road	Concrete works Concrete works	Ikwo LGA	Mazoc (Nig) Ltd	2008	536,696,317.50	Nil	238.5	298.4	Pilling for the bridge foundation completed for 1 abutment and 2 piers concreting in progress	30%	Dec. 2009
6	Construction of 5 span concrete bridge across Ebonyi River at Omega Noyo	Asphaltic concrete	Ikwo LGA	RCF (Nig) Ltd	-do-	568,577,747.90	Nil	290.1	278.5	Piling work has stated	33%	March, 2010
7	Construction of 10km Eketube-Enyigba Road	Concrete works	Ikwo LGA	Mapron & Jeluz (Nig) Ltd.	2008	1,029,073,653.30	Nil	548.4	480.7	Clearing 100% completed. Earthworks and drainage works in progress	37%	Sept. 2009

8	Construction of 11.52km Omege Noyo-Agalagu-Nwakpu Alike Road	Asphaltic concrete	Ikwo LGA	RCF (nig) Ltd.	-do-	831,788,029.50	Nil	338.5	493.3	Drainage and earthworks in progress	25%	Work in progress
9	Construction of 7 span concrete bridge and three smaller bridges across Ebonyi River at Agoenyim	Asphaltic concrete	Ikwo LGA	James Js. Co Ltd	Feb. 2008-feb. 2009	1,716,978,884.35	Nil	988.9	728.0	Deep soil investigation completed piling work completed in 2 of the bridges.	42%	March, 2010
10	Construction of 13.8km Onuighoji –Ngbabo-Agbenyim-Ugwueke-Inyimagu Udomowo-Offerekpe Road.	Asphaltic concrete	Ikwo LGA	M.O.Egwu (WA) Ltd.	-do-	1,246,616,691.55	Nil	867.9	378.8	Earthworks and drainage works progressing well Asphalt – 3km	66%	Dec. 2009
11	Construction of 6 span concrete bridge across Ebonyi River along Ezzama-Oshiri Road with 10.2km access Road.	Concrete works	Ezza South LGA	Bulletine Construction Company Ltd.	2008	2,119,549,972.80	Nil	1,489.0	1,489.0	Clearing 100% completed. Drainage and Earth works in progress. Bridge works also in progress	40%	Dec. 2009
12	Construction of Ezzama-Oshiri Onicha-Obiozara Road and 1No single span bridge across Atah River.	Asphaltic concrete	Ezza South	Enerco (Nig) Ltd.	-do-	1,736,909,039.25	Nil	1,045.7	691.2	Clearing is 100% completed. Earthwork in progress. 10km asphaltic surface achieved	60%	Dec. 2009
13	Construction of 8 span concrete bridge across Ebonyi River at Idembia	Concrete works	Ezza South/Onicha/Ohaozara LGA	Ganza Engineering Ltd.	2008	1,702,315,952.88	Nil	621.9	621.9	Clearing completed, 1No. abutment and 1No pier completed and work in progress in other piers.	40%	Dec. 2009
14	Construction of Idembia-Ukwulangwu	Asphaltic concrete	Ezza South	Brass Engineering &	-do-	1,616,380.00	Nil	701.5	914.9	Earthworks very much in progress. 5km asphalted	48%	Dec, 2009

15	Construction of 3 No. concrete bridges across Ezeiyaku River at Akaeze with 12.3km access road.	Asphaltic concrete	Ivo LGA	Construction Ltd. Anrimob (Nig) Ltd	-do-	1,738,880,40 9.00	Nil	1,047.2	691.6	Clearing completed Earthworks, drainage progressing well. 2km of asphaltting achieved	50%	Dec. 2009
16	Construction of 2 span concrete bridges across Ubeyi and Itara River with 2km access Road.	Asphaltic concrete	Afikpo North LGA	Sunfel (Nig) Ltd.	-do-	498,315,945. 90	Nil	206.2	292.1	Earthworks has reached advance stage, piling completed. Concreting in progress.	60%	June 2009
17	Construction of Abakaliki Offerekpe road (km3+000-20+500)	Asphaltic concrete	Abakaliki/ Ikwo LGA	James JS Co. Ltd	-d0-	1,573,340,56 9.00	Nil	603.1	970.2	Earthworks and concreting in progress	45%	Dec. 2009
18	Construction of Abakaliki Offerekpe road (km20+500 – 42+ 476)	Concrete	Ikwo LGA	Alren construction Ltd.	-do-	2,132,165,06 4.00	Nil	888.3	1,243.8	Earthworks in good progress stone base and concrete works in progress.	45%	Dec. 2009
19	Construction of concrete bridges at different location of Abakaliki-Offerekpe Road	Asphaltic concrete	Abakaliki LGA	Marlum (Nig) Ltd.	2008	1,118,572,03 1.34	Nil	752.3	366.1	Piling completed. 2 NO. bridges already launched.	70%	-
20	Construction of boundary Road between the Army land and Ochudo	Asphaltic concrete	Abakaliki LGA	Safe (Nig) Ltd	June 2008	375.103	Nil	119.5	255.6	Clearing is completed. About 500m asphalted.	40%	-
21	Construction of Amegu Izzi Ikwo Road.	2No 2 span bridges	Abakaliki LGA	Ukobros (Nig) Ltd.	-do-	165.1	212.1	83.7	128.4	Clearing and Earthworks completed. 3No. box culverts completed 2000m of side drains completed	60%	Nov. 2009

22	Construction of 2 span R.C bridge across Ebyia River along Ogbaga-Nkaleke Road	Concrete works	Ebonyi LGA	MAPRON & Jeluz Ltd	Feb. 2009	154.6	Nil	61.8	92.8	2 abutment caps and 1 pier cap completed	20%	
23	Construction of Obegu and Onyikwa concrete bridges	2No.2 span bridges	Ikwo LGA	Asphalt Unity constr. LTd.	2009	290.3	Nil	58.1	232.2	Piling work completed	15%	August 2010
24	Construction of Nwakpu Alike-Ohankwo-Nkwuda Road (11km)	Asphaltic concrete	Ikwo LGA	Brecco (Nig) Ltd	-	812.5	Nil	Nil	812.5	Just awarded	Just awarded	-do-
25	Construction of Eke Market-Ngodo Mansion –Mater Hospital Road (2.3km)	Asphaltic concrete	Afikpo North LGA	-	-	163.2	Nil	nil	163.2	Nil	Tendering Stage	-do-
26	Dualization of Old Enugu Road form the Bishop's Court to the International Hotel (1.6km)	Asphaltic concret	Abakaliki	-	2009	240.0	NIL	NIL	240.0	NIL	Tendering stage	-do-
27	Rehabilitation of Afikpo-Unwana Road (10km)	Asphaltic concrete	Afikpo North LGA	Sunfel (nig) Ltd	2009	365.0	NIL	NIL	365.0	NIL	Just awarded	-do-
28	Maintenance of Ntezi-Agba-Isu Road up to Eke Ohafia	Asphaltic concrete	Ishielu LGA	Patan (Nig) Ltd.	2009	128.4	NIL	NIL	128.4	NIL	Just awarded	May 2009
29	Maintenance of Ntezi-Agba-Isu Road form Eke Ohafia tpto Isu	Asphaltic concrete	-do-	Jalingo (Nig) Ltd	2009	54.1	Nil	Nil	54.1	NIL	Just awarded	May 2009
TOTAL						26,001.2	212.1	11,635.9	14,411.8			

ON GOING PROJECTS IN MINISTRY OF WORKS & TRANSPORT, ABAKALIKI INHERITED BY THE PRESENT ADMINISTRATION.

OS/ NO	NAME OF PROJECT/PROGRAMMES	DESCRIPTION OF THE PROJECT/PROGRAMMES	LOCATION	NAME & ADDRESS OF THE CONTRACTOR	YEAR OF AWARD/COMPLETION	ORIGINAL COST OF PROJECTS/PROGRAMMES (N)	REVISED COST OF PROJECT/PROGRAMME (VARIATION)	AMOUNT	AMOUNT OUTSTANDING	LEVEL (IN CONCRETE TERMS)	COMPLETION IN %	REALISTIC COMPLETION TIME
1.	Concrete Bridge at Ukaba	7 Span concrete Bridge	Ukaba LGA	Jukok	2005	499.0	NIL	226.1	272.9	Concreting of the abutments and one pier completed	40%	July, 2110
2.	Rehabilitation of Onueke-Onuebonyi Echara Road.	Rehabilitation in asphaltic concrete	Ezza South/Ikwo LGA	HAPEL NIG LTD	25-08-03	652,301,429.10	NIL	555.761,414.20	96.5m	Asphalting work completed but work on shoulders outstanding	95%	Dec. 2009
3.	Construction of Amaizu-water Works Road (3.5km).	Construction in Bituminous surface dressing.	Afikpo	Anrimob Nig. Ltd	-	68,641,650.00	NIL	64.3	4.3	The 1 st phase of about 2.5km had been achieved	100%	Completed
4.	Rehabilitation of Owutu-Ebunwana-Ekoli Road (14.5km)	Rehabilitation in asphaltic concrete	Afikpo South LGA	Brass Engineering Ltd.	Dec. 2006	686.3	NIL	1,057.2	1,102.8	About 7km had been asphalted. Drainage works substantially completed	70%	Dec. 2009

5.	Reconstruction of Nwezenyi Iboko-Nwofe Effium Road (60km)	Reconstruction in Asphaltic concrete	Izzi LGA	Mazco Nig. Ltd	March, 1999	1,538,106,877	2,015.1	841.2	1,173.9	About 13km has been asphalted.	55%	May 2010
6.	Construction of Ezilo Azuinyaba-Ezekuna-Ezzagu Road (35km)	Construction in Asphaltic concrete	Ishielu LGA	Jukok	May, 2002	1,248,728,188.00	1,579.2	951.0	628.2	About 6km of the road has been asphalted	60%	May 2010
7.	Construction of Amechi-Ugbona Road (8km)	Construction in Asphaltic concrete	Ohaukwu LGA	Centimeter Inter'l Ltd	2001	303,778,673.83	NIL	159.0	144.2	About 1km has been achieved.	50%	Dec. 2009
8.	Construction of Isimkpuma-Okwo Market Road (14km)	construction in asphaltic concrete	Ohaukwu LGA	Sunfel Nig Ltd.	Dec.2002	463,842,918.00	676.4	309	367.4	About 5km has been achieved.	60%	Dec. 2009
9.	Construction of Ogbaga-Nkaleke Ugbodo Road (23km) with spur to Nwofe	construction in Asphaltic surface	Ebonyi/Abakaliki LGA	Mapron & Jeluz Nig. Ltd	Jan. 2006	934,263,283.80	1,402.6	589.3	813.4	Site clearing, Earthworks and concrete works.	42%	March , 2110
10.	Dualization/Expansion of Abakaliki Urban Road (12km)	Dualization/expansion in asphaltic in concrete	Abakaliki LGA	Hapel Ltd	July 2006	2,202,653,487.54	2,359.5	2,163.2	303.5	Ezzikwo Road old Enugu Road Old Ogoja Road and Ezza Road and water works road substantially completed.	95%	March 2009

11.	Construction of Nwezenyi Onuebonyi-Echara Road (28km)	Construction in Asphaltic	Ekumenyi/Ikwo LGA	Hapel Ltd	2-03-04-Aug. 2008	1,667,625,577.70	1,811.5	1,711.6	99.9	26km of roads has been asphalted	90%	Dec 2009
12	Construction of Onueke-Ebiaji-Ezzamgbo Road (42km)	Construction in Asphaltic concrete	Ezza/Ohaukwu LGA	Hapel Ltd	Feb.2004	2,576,735,203.00	2,844.4	1,675.8	1,168.6	About 17km of roads had been asphalted.	440%	July 2010
13.	Construction of Amuzu Amaozara Ozizza Road (2.9km)	Construction in Bituminous surfacing dressing.	AFikpo LGA	Anrimob Ltd.	20-05-05-dec. 2006	59,698,860.38	NIL	51.7	8.0	Earth and drainage works substantially completed.	95%	May 2009
14	Construction of Ndiezeoke Obuduechi Road (8km)	Construction in Asphaltic concrete	Nnodo LGA	M.O. Egwu (W.A.)Ltd.	May, 2005	318,980,138.42	NIL	291.4	27.6	Drainage Earthworks and surfacing substantially completed.	60%	May 2009
15.	Construction of Amogu-Amata Akpoha Road (8km)	Construction is Bituminous surfacing	Amoha LGA	Onaid Engineering & Industrial Project Ltd.	June, 2006	227,523,000.00	318.1	133.6	182.5	About 5km of road has been achieved in asphalt surface	40%	May 2009
16.	Construction of Okwor Market Ndolo-Umusoke Amaofia-Akago Ndiagu Idaka Road.	Surface dressing	Ohaukwu LGA	Pyramidman Nig. Ltd.	31-10-06-April 2008	363,758,662.58	NIL	324.4	39.3	Drainage and earthworks in progress	85%	March , 2010

17.	Construction of Okposi-Ugwulangwu Road (10km)	Construction in surface dressing	Ohaozara LGA	Sunfel Nig. Ltd	June 2006- June 2007	299,238,031.30	NIL	108.8	190.4	Drainage, earthworks and surface dressing in progress	40%	May 2009
18.	Construction of Okwor-Umuogoudu-Akpu (Ndieguoire Okwerike) Road (15km)	Construction is Asphaltic concrete	Ngbo West LGA	Jedidiah Nig. Ltd	21-04-06	650,761,650.00	941.0	584.9	356.1	Site clearing earthworks and surfacing in progress	60%	Dec. 2009
19.	Reconstruction of Nkwegu Enyiba Road	Reconstruction in Asphaltic Surfacing.	Abakaliki Ikwo LGA	Mapron Jeluz Nig. Ltd.	March, 2007	603,983,150.18	779.7	403.1	376.6	Drainage, earthworks and surfacing in progress.	52%	Jan. 2010
20.	Construction of Ozizza Beach Landing Ramp.	Landing Ramp for the Ferry.	Afikpo North LGA	Ukobros (Nig) Ltd	28-08-06	17.8	NIL	5.0	12.8	Earthworks concrete works and asphaltting in progress.	25%	Jan.20 10
21.	Construction of Access Road to the Permanent site of EBSU	Asphaltic concrete surfacing	Ohaukwu L.G.A	Hapel (Nig) Ltd	12-06-06	227.2	426.9	359.3	87.6	Tongue attachment in progress	90%	Dec. 2009
22.	Reconstruction of Okposi-Uburu Nkerefi Road.	Asphaltic concrete surfacing	Ohaozara L.G.A	Brass Engineering Ltd	1998	542.2	794.6	497.2	297.3	About 5km has been achieved	45%	May 2009
23.	Construction of Ngbo Umuezeka Amoffia Road.	Asphaltic concrete surfacing	Ohaukwu L.G.A	J.Quarison Int'l Ltd.	Dec., 2004-	572.9	NIL	371.6	201.3	Drainage and earthworks in progress	65%	May 2009

24.	Construction of Ntsuruakpa Ibenta Road (4.5km) and Ntsuruakpa-Presbyterian Church Road (1.2km)	Asphaltic concrete surfacing	Ohaukwu L.G.A	Total Innovation Ltd.	Sept. 2005	311.7	NIL	116.3	195.4	About 8km of road has been achieved	35%	May 2009
25.	Fencing of the premises of Ministry of Works & Transport, Abakaliki	Fencing of the premises of Ministry of Works & Transport, Abakaliki.	Daveo Holings Coy. Nig. Ltd	Abakaliki L.G.A.	2006-2007	5,185,250	NIL	NIL	5.2	Site clearing, completed, drainage and earthworks in progress	45%	Dec. 2009
26.	Construction of Ezzangbo-Effium Road	Asphaltic concrete	J.Quarison Ltd.	Ohaukwu L.G.A.	Feb. 2007	1,224.5	NIL	644.6	579.9	Foundation work and block	40%	March 2010
27.	Construction of Housing Estates Access Roads at Aguogboriga and Edda Echara	Asphaltic concrete	Abakaliki L.G.A.	Abakaliki L.G.A.	Feb. 2005	444.9	NIL	422.7	22.3	Asphalting of 9km	99%	Contractor not at site.
28.	Construction of a concrete bridge across Ebonyi River at Mkpuma Akpatakpa	Concrete bridge	Jukok	Abakaliki LGA	Feb. 2003	199.9	257.7	251.3	6.4	All works substantially completed	95%	Contractor not at site

29.	Rehabilitation of Iboko-Ominyi Road (30km)	Earth surface	Total Innovation Ltd.	Izzi LGA	Feb. 2005	129.9	NIL	99.1	30.8	All works substantially completed except for erosion protection and backfilling.	90%	Contractor not at site
30.	Rehabilitation of Old Abakaoliki-Enugu Road.	Bituminous surface dressing	Otari Co	Ohaukwu LGA	Feb. 2002	26.9	88.3	56.1	32.2	Site clearing and earth works substantially completed	40%	Contractor not at site
TOTAL						19,063.3	16,295.00	14,908.3	8,720.2			
	Rehabilitation of 41 streets 16.04km World Bank Assisted urban project.	Asphaltic Concrete	R C F NIG LTD	Alakaliki L.G.A	Oct. 2008	776.16	892.59	892.59	NIL	Completed and Commissioned	100%	Commissioned in Feb 2009.

TERMINATED PROJECTS IN MINISTRY OF WORKS & TRANSPORT

S/NO	NAME OF PROJECT	DESCRIPTION OF PROJECT	LOCATION	CONTRACTOR	YEAR OF AWARD	ORIGINAL COST OF PROJECT (NM)	REVISED COST OF PROJECT (NM)	AMT. PAID SO FAR	AMT. OUTSTANDING	ACHIEVEMENT /LEVEL OF COMPLETION	PERCENTAGE COMPLETION (%)
1.	Rehabilitation of Onuebonyi-Sharon-Iboko Road (16.4km)	Rehabilitation in asphartic concrete	Izzi LGA	Re-Union Group Ltd	March 2006	548.3	898.3	367.7	530.6	About 6km of asphalt surface achieved	50%
2.	Rehabilitation of Ukwuachi-Nweke Isiofia-Oshiegbe Road (25km)	Bituminous surface dressing	Ezza North LGA	GOC Enterprises (Nig) Ltd	June 2002	253.3	NIL	120.3	130.0	Drainage and Earthworks	30%
3.	Construction of Okwor Ngbo-Umuogudu Oshia-Ebonyi river Road (8km)	Bituminous surface dressing	Ohaukwu LGA	Value Added Tech. Ltd.	July 2005	222.1	NIL	152.7	69.4	Surface dressing of about 4km	60%
4.	Construction of Akpaka Junction Okpchiri/Ejilewe Ogbeba-Okwo Market (29km)	Bituminous surface dressing	Ohaukwu LGA	Vatel Ltd	April 2005	446.9	NIL	162	284.9	Surface dressing of about 5km	25%
5.	Rehabilitation of Ngodo Mansion-Mater Hospital-Ozizza Beach Road.	Bituminous surface dressing	Afikpo North LGA	Export Mineral Finance Ltd.	Nov. 1998	107.5	NIL	69.4	38.1	Drainage and Earthworks and 1km surface dressing	50%
TOTAL:						1,578.1	898.3	872.1	1,053		

Note: All the projects were terminated because of the general inability of the contractors to perform.