



MINISTRY OF WATER RESOURCES

KEBBI STATE WATER BOARD

LIST OF PROJECTS EXECUTED 2007 - 2010

KEBBI STATE GOVERNMENT
COMMITTEE ON IDENTIFICATION OF PROJECTS

ALL PROJECTS BEING EXECUTED BY THE STATE GOVERNMENT FROM 2007 TO DATE (2010)

Ministry: Kebbi State Water Board

S/n	Name of Project	Location/LGA	Cost of project	Name of contractor	Expenditure to date	Duration of contract	Progress achieved	Remarks %
1.	Improvement of water supply at intermediate and Boys quarters Gesse Phase I	Birnin Kebbi	54,657,700.00	Karfi Engineering Service Ltd	54,657,700.00		100%	Completed
2.	Improvement of water supply at Zuru Town	Zuru	103,624,715.00	ZBCC (Nig) Ltd	103,624,715.00		100%	Completed
3.	Construction of Chemical Stores at Dukku	Birnin Kebbi	25,968,546.27	Medina Enterprises Ltd	25,968,546.27	6months	98%	Completed
4.	Dukku River Diversion works	Birnin Kebbi	163,235,419.20	Marron Ronmark Ltd	163,235,419.20	6 months	100%	Completed
5.	Provision of Boreholes at Badariya, Haliru Abdu, Government House Lodges A & B	Birnin Kebbi	60,789,500.00	ZBCC Nig Ltd	60,789,500.00	6 months	100%	Completed
6.	Improvement of water supply in Bagudo Town	Bagudo	246,291,583.00	Bagudo International Ltd	218,339,939.20		100%	Completed
7.	Supply of water meters and training of staff	Birnin Kebbi	126,000,000.00	Wasco global (Nig) Ltd	118,766,780.00	6 months	94%	Supplied
8.	Improvement of water supply in Yauri Town	Yauri	415,399,264.00	CGC Nig Ltd	207,623,013.50		58%	In progress

9.	Supply of water treatment chemicals	Headquarters	62,782,800.00	Buhaf Nig. Ltd	62,782,800.00		100%	Supplied
10.	Supply of water treatment chemicals	Headquarters	180,300,000.00	Buhaf Nig. Ltd	54,090,000.00	6 months	30%	In progress
11.	Emergency works for the improvement of water supply in some areas	Birnin Kebbi	49,700,266.25		Nil	6 months	20%	Notification in progress
12.	Improvement of water supply in some urban areas	Birnin Kebbi, Argungu and Zuru	1,011,295,353.24	China Zonghao Nig Ltd	Nil			Notification in progress
	TOTAL		2,500,045,146.96					