## **ANNEXURE II**

## MECHANICAL/ ELECTRICAL DEPARTMENT, RETURNS ON ON-GOING

## PROJECTS IN THE STATE MAY 2007 TILL DATE

S/N	PROJECT NAME	PROJECT COST	AMOUNT EXPENDED ON THE PROJECT	STATE OF COMPLETI ON	COMPLETION DATE
1.	Molete-Oke-Ado-Queen Cinema Street Light	78,222,412.47	52,699,723.60	85%	Project ONLY Officially commissioned
2.	Construction of Solar Powered traffic lights at major road junctions (i) MAAKAYO TECH. CO. (ii) LINKWAY TECH. LTD	42,643,147.94	17,057,259.17	50%	12WEEKS
	(iii) TEAM ELECTRIC PLC	36,724,749.60	14,689,899.84	70%	12WEEKS
	(iv) AMFA GLOBA SERV. LTD	33,935,480.91 9,181,187.40	13,574,192.36 9,181,187.40	10% 85%	16WEEKS 6WEEKS
3	Installation/Construction of Street Light along Mokola Ojoo Road	90,373,282.10	85,854,617.99	100%	Practically completed but remains retention.
4.	Installation /Construction of Street Lights along MKO Abiola Road,.  (i) B. BELGAN ENT. LTD  (ii) RAS-ADE RESOURCES LTD  (iii) FDT-NIG.LTD	21,853,681.37 19,463,556.13	20,760,997.30 18,490,378.32	100% 100%	Practically completed but remains retention.
		20,563,883.25	19,535,689.08	100%	
5.	Installation Construction of Street Lights along	95,531,007.31	75,224,678.60	95%	Project ONLY

	Iwo - Road, Monatan – Olodo,.				Officially commissioned
6	Procurement /installation of Generating set for Iwo-Road-Monatan-Olodo	19,999,122.00	19,999,122.00	100%	completed
7.	Reactivation of Secretariat, to Beere Street Light and installation of it's generators (D.L)	23,119,470.00 (street light) 12,637,542.50 (generator)	23,119,470.00 12,637,542.50	60%	6weeks
8.	Mokola – Sabo – Abarigo :Installation of Generating Set (D. L.)	12,637,542.50	12,637,542.50	100%	6weeks (completed)
9	M.K.O. Abiola Road: :Installation of Generating sets	13,363,572.50	13,363,572.50	100%	Completed
10	Solar Street Light along Oke-Ado (FGP SOLAR TECHNOLOGIES LTD	111,639,412.50	NIL		Just Awarded
11	Solar Street Light along AWOLOWO AVENUE TO ELEWURA JUNCTION (TEAM ELECTRIC PLC)	N88,494,656.25			Just Awarded
12	Solar Street Light along Solar NTA ROAD, AGODI, IBADAN (IVY NIG. LTD)	N16,337,475.00			Just Awarded
5					