

ANNEXURE I

ROAD CONSTRUCTED/REHABILITATED FROM MAY, 2007 TO DATE (AUGUST, 2010)

S/N	NAME OF ROAD	LENGTH OF ROAD (KM)	NAME OF CONTRACTOR	CONTRACT SUM (₦)	AMOUNT PAID TO DATE (₦)	DATE OF AWARD	COMPLETION DATE	PERCENTAGE COMPLETION (%)	REMARKS
1.	Reh. of Agbaje-Ahoyaya-Adeoyo State Hospital Road.	2.2	Ministry of Works & Transport, Secretariat, Ibadan.	138,235,550.00	138,235,550.00	February, 2010	July, 2010	100	Completed.
2.	Reh. of Oluyole (Zartech) - Oke Alaro - Odo Ona Elewe Road.	4	Ministry of Works & Transport, Secretariat, Ibadan.	220,279,374.00	146,852,916.00	March, 2010	July, 2010	100	Completed.
3.	Rehabilitation/Construction of Arapaja Village - Odo Ona Elewe Road.	8	Ministry of Works and Transport, Secretariat, Ibadan	343,817,015.50	343,817,015.00	May, 2009	Dec., 2009	100	Completed
4.	Construction of All Saints College Road, Elenusonso	1.56	Ministry of Works and Transport, Secretariat, Ibadan.	68,482,020.00	68,482,020.00	Aug., 2009	Oct., 2009	100	Completed
5.	Dualization of Queen Cinema - Dugbe - Oke Ado - Molete Road	4.57	CCC. Constr. Co. Ltd.	2,099,335,975.00	1,431,281,464.91	Oct., 2008	June, 2010	100	Completed.
6.	Dualization of Challenge-Odo Ona Elewe - Apata Road (Section I)	6.5	Kopek Constr. Ltd.	2,165,729,959.22	1,221,129,994.32	Aug., 2008	June, 2010	100	Already Commissioned
7.	Rehabilitation of Interchange / Under-ground Road at Soka Area	0.25	Ministry of Works & Transport, Secretariat Ibadan	12,559,187.50	12,559,187.50	Dec., 2009	Feb., 2010	100	Completed.
8.	Eleyele - Ido - Eruwa Road (Phase 2)	58	Min. of Works & Transpt. Secretariat, Ibadan.	751,088,100.00	751,088,100.00	July, 2008	June, 2009	100	Completed.
9.	Awotan - Akufo Road	10.7	- do -	341,477,650.00	341,477,650.00	Mar., 2007	Nov., 2008	100	Completed.
10.	Queen's Sch., Oba Operinde 1, Ibadan.	2.75	Min. of Works & Transpt. Secretariat, Ibadan.	146,861,070.00	146,861,070.00	Mar., 2008	June, 2008	100	Completed
11.	Alegongo - Exide - Wofun Road.	4.7	Min. of Works & Transpt. Secretariat, Ibadan.	348,555,060.00	348,555,060.00	Oct., 2007	April, 2008	100	Completed.

S/N	NAME OF ROAD	LENGTH OF ROAD (KM)	NAME OF CONTRACTOR	CONTRACT SUM (₦)	AMOUNT PAID TO DATE (₦)	DATE OF AWARD	COMPLETION DATE	PERCENTAGE COMPLETION (%)	REMARKS
12.	College of Agric. Road, Igboora.	5.922	Min. of Works & Transpt. Secretariat, Ibadan.	231,682,097.00	231,682,097.00	August, 2008	January, 2009	100	Completed
13.	Idere Bridge plus 2km Road.	-	Min. of Works & Transpt. Secretariat, Ibadan.	249,000,000.00	249,000,000.00	-	-		Completed.
14.	Ado-Awaye-Ilua - Okeho Section 2 & 3	22.5	Min. of Works & Transpt. Secretariat, Ibadan.	764,827,450.50	764,827,450.50	March, 2007	Nov., 2008	100	Completed.
15.	S . B. Road, Ogbomoso	0.7	- do -	19,334,557.00	19,334,557.00	Aug., 2008	Oct., 2008	100	Completed.
16.	Ayegun - Maternity Adeoye Road.	3	Min. of Works & Transpt. Secretariat, Ibadan.	56,586,000.00	56,586,000.00	March, 2009	June, 2009	100	Completed.
17.	Akinola Maja/Ranao Rd.	0.7	- do -	27,059,835.00	27,059,835.00	June, 2008	Aug., 2008	100	Completed.
18.	Arowomole - Orita Naira Gen. Hospital Road.	6.3	Min. of Works & Transpt. Secretariat, Ibadan.	215,014,070.25	215,014,070.25	Jan., 2008	March, 2008	100	Completed.
19.	Bode Wasinmi - Akano - Abayomi	3.0	Waleo Ent. Ltd.	45,465,210.00	37,307,869.74	May, 2007	March, 2008	100	Completed.
20.	Idi Mango - Soka Area.	1	- do -	50,354,017.50	50,354,017.50	Feb., 2009	June, 2009	100	Completed.
21	Extension of Agugu-Gbaremu - Idi Obi Road to New Air-Port.	2.2	Ismak (Nig.) Ltd.	105,748,204.03	82,911,304.08	March, 2007	Sept., 2009	98	Substantially Completed
22.	Reh. of Alata-Sawmill-Ikoyi junction Road.	1	Spring Forward	47,882,835.00	-	Jan., 2010	-	98	Substantially Completed.
23.	Reh. of Omolaju-Ojubaba-Ogunbalo Road	1	Geo-Gok Construction	62,358,450.00	29,692,750.79	Feb., 2009	March, 2010	98	Substantially Completed

S/N	NAME OF ROAD	LENGTH OF ROAD (KM)	NAME OF CONTRACTOR	CONTRACT SUM (₦)	AMOUNT PAID TO DATE (₦)	DATE OF AWARD	COMPLETION DATE	PERCENTAGE COMPLETION (%)	REMARKS
24.	Construction of Iresaapa - Ilajue Road	27.2	Kopek Constr. Ltd.	1,443,682,859.05	879,727,279.76	Oct., 2008	April, 2010	98	Substantially Completed
25.	Construction of Sepeteri - Igboho Road	26.5	Hajaig Constr. Nig. Ltd	1,330,951,462.25	984,480,031.30	Sept., 2006	March, 2010	98	Substantially Completed
26.	Construction of Otu - Igbojaye Road (Phase 1 - 3)	29.5	Ministry of Works & Transport, Secretariat, Ibadan.	1,143,983,438.00	1,143,983,438.00	Nov., 2009	March, 2010	99.5	Substantially Completed
27.	Dualization of Iwo Road Interchange - Leyland - Olodo Market Road.	7.7 Dual	ARESCO Constr. Ltd.	1,467,363,540.24	1,321,814,686.53	April, 2007	January, 2009	98	Substantially Completed.
28.	Reh. of Ayantayo Ayandele - Idi Abebe/ Ayodele Close.	1	Albenco Constr. Nig. Ltd.	17,370,100.00	-	Jan., 2010	-	96	Substantially Completed.
29.	Ayepe - Ayegbami - Molade Road.	3.5	Min. of Works & Transpt. Secretariat, Ibadan.	205,345,800.00	205,345,800.00	June, 2010	October, 2010	70.6	Work in Progress.
30.	Ijokodo - Apete - Awotan Road.	4.6	Min. of Works & Transpt. Secretariat, Ibadan.	52,101,750.00	52,101,750.00	June, 2010	Nov., 2010	82%	Work in Progress.
31.	Ifelodun Area Monatan	1.0	- do -	71,576,500.00	71,576,500.00	June, 2010	Oct., 2010	31	Work in progress.
32.	Omolayo Housing Estate road Baale St. & Roads 1 & 2.	8.0	Min. of Works & Transpt. Secretariat, Ibadan.	267,724,065.00	267,724,065.00	June, 2010	Nov., 2010	30	Work in progress.
33.	Patching & spot Reh. of Takie - Iresaapa - Oko.	28	Ministry of Works & Transport, Secretariat, Ibadan.	536,388,316.50	192,146,000.00	Dec., 2009	-	70.0	Work in progress
34.	Construction of Iware - Akinmorin Road	12	E.A.A. Nig. Ltd.	543,106,305.00	460,182,923.65	Sept. 2008	-	83.60	Work in progress.

S/N	NAME OF ROAD	LENGTH OF ROAD (KM)	NAME OF CONTRACTOR	CONTRACT SUM (₦)	AMOUNT PAID TO DATE (₦)	DATE OF AWARD	COMPLETION DATE	PERCENTAGE COMPLETION (%)	REMARKS
35.	Rehabilitation/Construction of Saki - Ilesa Baruba Road	30.1	Hajaig Constr. Nig. Ltd	2,075,731,507.50	1,090,298,046.05	Sept., 2008	-	36.25	Work in progress.
36.	Rehabilitation/Construction of Alaga - Ago Are - Shaki Road	41.4	Hajaig Constr. Nig. Ltd	2,155,596,555.00	1,231,814,112.30	Sept., 2008	-	55.67	Work in progress.
37.	Repair & Spot patching of New Eruwa - Lanlate - Maya Road	13	Premium & Nelson Ltd	17,071,267.50	10,864,460.00	April, 2009	-	82.06	Work in progress.
38.	Reh. of Monatan - Adogba/Nig. Brewery Road	5.5	Samoba Nig. Ltd.	358,850,152.00	227,000,228.68	Feb., 2009	-	66.07	Work in progress.
39.	Reh. of Apadi - Olode - Olojuoro - Ogun State Boundary Road	18	Arcom Constr. Nig. Ltd	603,230,339.25	414,432,616.73	June, 2006	-	87.6	Work in progress.
40.	Construction of Iganna - Iwere Ile - Idiko - Samo Road/Bridges (Phase I)	20	Ministry of Works & Transport, Secretariat Ibadan.	3,318,849,817.38	342,500,000.00	Jan., 2010	-	58	Work in progress.
41.	Dualization of Challenge - Odo Ona Elewe - Apata Road (Section 2)	5.5	Kopek Constr. Ltd.	2,700,009,643.75	-	Jan., 2010	-	5	Work in progress.
42.	Rehabilitation of Olodo, Ibadan - Iwo Road.	21	Dag-Jeminat Const. Ltd.	117,938,500.00	-	Dec., 2009	-	11.84	Contract Agreement under processing.
43.	Reh. of Bode Isalu - Atori Agip Road	2.3	2Ace Constr. Co. Ltd.	100,965,270.00	30,289,581.00	Dec., 2009	-	21.11	Work in progress.
44.	Reh. of Bode Isalu-Oke Adeta-Oke Alaafia Road.	1.0	Fetuns Constr. Co. Ltd	69,763,050.00	-	Dec., 2009	-	51.81	Contract Agreement under processing.
45.	Reh. of Akunlemu-Agboye-Okebo Road.	1.75	Ahmak Constr. Co. Ltd	82,018,492.50	-	Aug., 2009	-	-	Contract Agreement under processing.