

Crash

**LIST OF PROJECTS AS AT LAST YEAR**

S/N	Project Title	Contractor Name	COST OF PROJECT	AMOUNT EXPENDED	% ACHIE	OUSTANDING COST	REMARKS
<b>TOWNSHIP ROADS</b>							
1	Dangudu Township Road,/drainage	Nasarawa Trading Co.	208,885,873.00	175,875,308.69	84%	32,980,564.31	On-going
2	Talata – Mafara Township road	N. Steven Nig. Ltd.	344,262,456.78	282,209,075.90	82%	73,179,930.00	On-going
3	Kaura Namoda Township	Nasarawa Trading Co.	379,214,191.78	191,122,147.60	50%	188,092,044.18	On-going
4	Chafe Township	Gen Moh.	342,616,682.30	191,351,193.00	56%	151,265,489.30	On-going
<b>RURAL ROADS</b>							
1	Const. of T/Katuru Jangebe Wuya road	Techno Impex Nig. Ltd.	2,374,748,034.00	1,491,706,986.00	62%	883,041,048.00	On-going
2	Const. of T/Mafara – Tasha Awali road	Cremo Trade Co. Nig. Ltd.	1,457,426,056.53	883,063,525.40	61%	574,362,531.13	On-going
3	Const. of K/Namoda – B/Magaji – Dauran road	Dantata and Sawoe Nig. Ltd.	1,913,660,186.04	1,105,830,903.10	57%	807,829,282.94	On-going

4	Const. of Furfuri road	Carboncor road Tech. Nig. Ltd.	38,965,878.00	12,474,559.00	32%	26,491,319.00	On-going
5	Const. of Dansadau-Yan Barro road	Qumecs Nig. Ltd.	1,959,752,502.00	773,419,931.38	39%	1,186,332,571.00	On-going
6	Const. of Magami – Dankurmi road	CGC Nig. Ltd.	2,390,003,036.24	639,754,173.24	27%	1,750,248,862.00	On-going
7	Const. of Gurusu – Nasarawa Burkulu road	Golden Const. Ltd.	141,186,176.00	21,177,926.00	18%	120,008,250.00	On-going Joint- execution
8	Const. of T/Mafara – Rini-Gora-Janbako road	A.G. Ferero Nig. Ltd.	1,473,686,807.00	209,837,221.00	14%	1,263,849,585.00	On-going
9	Const. of Janbako – Faru Kaya and Boko	Mother Cat Nig. Ltd.	1,796,386,685.00	283,673,703.04	15%	1,512,712,982.00	On-going
10	Const. of Jangeru- Badarawa Kware-Kurya road	Borini Prono Nig. Ltd.	2,559,689,110.60	-	0%	2,559,689,110.00	On-going

11	Const. of Nahuche – Karakkai road	Nachuche Const. Co.	588,057,437.30	228,515,625.45	39%	359,541,812.00	On-going
12	Const of Wanke- Danjibga road	Albatco Nig. Ltd.	494,573,510.15	141,838,886.30	29%	148,372,053.05	On-going
13	Const. of Multicells Culverts on Wanke- Danjibga road	Albatco Nig. Ltd.	87,975,296.77	44,800,317.14	51%	13,149,804.73	On-going
14	Const. and Rehabilitation of Tsafe- Yankuzo road	Albatco Nig. Ltd.	784,137,262.88	268,836,146.50	34%	235,241,178.68	On-going