

MINISTRY OF EDUCATION HEADQUARTERS GUSAU, ZAMFARA STATE (2007 to DATE)

100% completed projects including 5% (retention) money.

S/N	PROJECT TITLE	LOCATION	NAME OF CONTRACTORS	AMOUNT OF CONTRACT	COMPLETION STAGE
1	Renovation of GGUSS K/Koshi, C.O.E Maru and GSS Tsafe	GGUSS K/Koshi COE Maru GSS Tsafe	Kambarawa Nig. Ltd	N357,085,597.00	100%
2	Renovation of storm damage block hostels	GGUSS K/Koshi	Alh. Namadi Rabi'u	N26,071,334.91	100%
3	Construction of storey building 1 No. block of classrooms (I-Type)	S.I.E T/Mafara	Alh. Bala Maiyadi	N27,775,982.48	100%
4	Construction of storey building I-Type classroom	GASS Zurmi	Alh. Ibrahim Durbi	N27,775,982.48	100%
5	Construction of storey building I-Type classroom	GGDSS Samaru	Alh. Namadi Dalhatu	N27,775,982.48	100%
6	Construction of storey building I-Type classroom	Namoda D.S.S K/Namoda	Alh. Altine Yakamata	N27,775,982.48	100%
7	Construction of storey building I-Type classroom	GSS K/Namoda	Alh. Abba Batola	N27,775,982.48	100%
8	Construction of storey building I-Type classroom	GGCSS Moriki	Alh. Rabi'u D/Imamu Jangeru	N27,775,982.48	100%
9	Rehabilitation of hostels and toilets junior section	GGJASS Gusau	Alh. Danja Zurmi	N55,546,078.65	100%

10	Construction of V.I.P Toilets 10 Nos.	GGASS Gusau	Alh. Halilu Hantsi Sabawa	N12,981,172.00	100%
11	Renovation of boundary wall and gate house	GGASS Gusau	Abdul Musa (Rtd)	N7,381,551.62	100%
12	Construction of U-types classroom 24 Nos.	GGJSS T/Wada Gusau	Alh. Ummaru Mailittafai	N52,089,490.39	100%
13	Construction of Principal's house	GGJSS T/Wada Gusau	Matawallen T/Wada	N9,060,000.00	100%
14	Construction of Lands scaping, asses road and drainage	GGASSGusau	Alh. Shehu D/Masani Gummi	N9,060,000.00	100%
15	Construction of storey building U-type classrooms 24 Nos.	GGUSS K/Koshi	Kambarawa Nig. Ltd	N52,087,490.30	100%
16	Construction of 2 No. Laboratories, furniture and kitchen	GGJSS Gusau	Muhammadu D/Galadima	N14,435,616.56	100%
17	Rehabilitation of existing wall fence, students hotels	GGASS Gusau	Ubandiya K/Waje	N4,250,206.50	100%
18	Construction of wall fence	GGCSS Moriki	Alh. Isah Dankal	N39,089,813.56	100%
20	Rehabilitation of classrooms, admin block, library, laboratories and dinning hall	GSS Tsafe	Kambarawa Nig. Ltd	N86,468,920.76	100%
	Total			N892,263,167.13	

MINISTRY OF EDUCATION HEADQUARTERS GUSAU, ZAMFARA STATE

100% completed projects but 5% retention money yet to be released

S/NO	PROJECT TITLE	NAME OF CONTRACTOR	AMOUNT OF CONTRACT	AMOUNT PAID	BALANCE	COMPLETION STAGE	REMARKS
1	Rehabilitation at GGCSS Moriki	Alh. Hanafi Musa Moriki	N22,317,031.00	N21,201,179.45	N1,115,851.55	100%	Retention money yet to be released
2	Rehabilitation of Hostel at GGCSS Moriki	Alh. Hanafi Musa Moriki	N51,187,803.00	N48,628,412.85	N2,559,390.15	100%	"
3	Construction of Storey Building GSS Jangeru	Alh. Rabiu D/Imamu Jangeru	N31,554,494.00	N29,976,769.30	N1,577,724.70	100%	"
4	Rehabilitation of GGCSS Moriki	Alh. Hussaini Shagerawa	N20,979,957.00	N19,930,959.19	N1,048,997.85	100%	"
5	Construction of staff quarters at GSS Anka	Alh. Danda Anka	N19,357,000.00	N18,389,150.00	N967,850.00	100%	"
	Total		N145,396,285.00	N138,126,470.79	N7,269,814.25		

**MINISTRY OF EDUCATION HEADQUARTERS
GUSAU**

LIST OF ON-GOING PROJECTS

A. NORMAL PROJECTS

S/NO	PROJECT TITLE	LOCATION	NAME OF CONTRACTOR	AMOUNT OF CONTRACT	AMOUNT PAID	BALANCE	COMPLETION STAGE	REMARKS
1	Rehabilitation of GGASS	GGASS	Nagwaggo	N77,839,809.06	N66,163,837.70	N11,675,971.36	85%	
2	Construction of SSS Gusau	SSS Gusau	Alh. Ahmed Matasa	N85,076,630.64	N68,061,304.51	N17,015,326.13	80%	
3	Construction of GGUSS K/Koshi	GGUSS K/Koshi	UMS Nig. Ltd	N44,437,704.99	N26,662,623.00	N17,775,081.99	60%	
4	Construction of GSS Tsafe	GSS Tsafe	Alh. Hali Mada	N153,048,397.32	N130,397,137.73	N23,011,259.59	85%	
5	Construction of UDSS Bungudu	UDSS Bungudu	Alh. Bello D/Mata	N181,767,274.20	N170,861,237.75	N10,906,036.45	94%	
6	Construction of GSS Maru	GSS Maru	Alh. Masard Bashir	N158,990,018.64	N135,141,515.84	N23,848,502.79	85%	
7	Construction of GSS B/Magaji	GSS B/Magaji	Alh. Na Makilla B/Magaji	N130,631,141.76	N111,036,470.05	N19,594,671.26	85%	
8	Construction of GDSS Anka	GDSS Anka	Alh. A.B Sadiq	N147,357,838.59	N88,414,721.15	N58,943,147.44	60%	

9	Construction of GSS Bukkuyum	GSS Bukkuyum	Alh. Umaru Kawo	N184,258,962.86	N119,242,513.98	NN64,490,637.00	65%	
10	Construction of GUSS Gummi	GUSS Gummi	Alh. Abubakar Bargaje	N158,990,018.64	N135,141,515.85	N23,848,502.79	85%	
11	Construction of SIE T/Mafara	SIE T/Mafara	Alh. Bala Maiyadi	N28,358,876.85	N26,940,933.01	N1,417,943.84	95%	
12	Construction of MASS Maradun	MASS Maradun	Alh. Yahaya Mai-Mai	N130,631,141.76	N111,036,470.50	N19,594,671.26	85%	
13	Construction of borehole (15nos) schools	Ruwan Bagaja	Ruwan Bagaja	N53,895,226.40	N32,337,135.44	N21,558,090.56	60%	
14	Construction of GSS Anka	GSS Anka	Alh. Danda	N19,357,000.00	N18,389,150.00	N967,850.00	95%	
15	Rehabilitation of GSS Tsafe	GSS Tsafe	Ajiya Pharmacy	N60,919,253.09	N36,551,541.54	N24,367,771.55	60%	
16	Construction of wall fence at GSS B/Magaji	GSS B/Magaji	B/Magaji & Son	N38,146,103.98	N15,258,441.09	N22,887,662.39	40%	
17	Supply of Bed (3500)	MOE Headquarters	Alh. Musa Mallaha	N99,750,000.00	N49,875,000.00	N49,875,000.00	50%	
18	Rehabilitation of GGUSS Moriki	GGUSS Moriki	Alh. Hanafi Musa	N22,317,031.00	N6,695,109.3	N15,621,921.70	30%	
19	Rehabilitation of GGUSS Moriki	GGUSS Moriki	Alh. Hanafi Musa	N51,187,803.00	N48,628,412.85	N2,559,390.15	95%	

20	Construction of GGUSS K/Koshi storey building	GGUSS K/Koshi	Labaran Musa	N51,136,132.44	N43,465,711.25	N7,670,419.86	85%	
21	Construction of GGUSS Moriki	GGUSS Moriki	Alh. Ali Mai Yaki	N51,136,132.44	N30,618,567.94	N20,454,452.98	60%	
22	Rehabilitation of GGUSS Moriki	GGUSS Moriki	Kiyawa Nig. Ltd	N94,594,324.00	N56,756,594.40	N37,837,729.06	60%	
23	Construction of JSS Jangeru	GSS Jangeru	Alh. Rabiun D/Mamu	N31,594,494.00	N30,014,769.93	N1,579,724.70	95%	
24	Construction of Modern Library	Library Board	M/S Piquant Nig. Ltd	N272,838,000.00	N136,418,760.00	N136,418,760	50%	
25	Supply of 300 beds	MOE Headquarters	M/S Piquant Nig. Ltd	N20,979,957.00	N10,489,978.05	N10,489,978.05	50%	
26	Rehabilitation of GSS K/Namoda	GSS K/Namoda	Khalifa Tsalha Sahabi	N14,719,605.44	N12,511,664.62	N2,207,940.82	85%	
27	Rehabilitation of GSS K/Namoda	GSS K/Namoda	Alh. Usman Kaura	N13,666,225.45	N8,199,735.27	N5,466,490.18	60%	
28	Rehabilitation of GSS K/Namoda	GSS K/Namoda	Alh. Sani Abubakar Kurya	N12,615,005.96	N10,092,004.78	N2,523,001.19	80%	
29	Rehabilitation of GSS K/Namoda	GSS K/Namoda	M/S Ladan Mada	N35,742,516.07	N10,722,754.82	N25,019,761.24	30%	
30	Rehabilitation of GSS K/Namoda	GSS K/Namoda	Alh. Nasiru Dan Ajo	N15,768,751.44	N4,730,625.43	N6,307,500.58	30%	

31	Rehabilitation of GSS K/Namoda	GSS K/Namoda	Alh. Usman Moh'd	12,605,005.95	N34,058,042.55	N1,892,750.89	30%	
32	Rehabilitation of GASS Zurmi	GASS Zurmi	BariJeka Vent.	N113,526,805.16	N96,497,784.39	N17,029,020.77	85%	
33	Upgrading of S/Kudu	S/Kudu	M/S Baitur Rahim	N101,665,382.00	N30,499,614.06	N71,165,767.74	30%	
34	Construction of wall fence GUSS Gummi	GUSS Gummi	Alfijir Trading Global	N45,634,270.30	N13,690,281.09	N31,943,989.21	30%	
35	Upgrading of Shatima Primary School	Shatima Pri. Sch. Gusau	M/S Mailittafai & Co.	N143,027,392.00	N114,421,913.06	N28,605,475.84	80%	
36	Construction of UDUS Sokoto	UDUS Sokoto	M/S Warram	N189,601,079.90	N113,760,647.94	N75,840,431.96	60%	
37	Construction of GGDSS Samaru	GGDSS Samaru	M/S Mailittafai & Co.	N251,635,149.00	N75,490,544.07	N176,144,604.3	30%	
38	Rehabilitation of Open University	Open University	M/S Sulcom Te	N48,508,866.96	N14,552,660.08	N33,956,206.57	30%	
39	Upgrading of GGDSS S/Kudu Gusau	GGDSS S/Kudu Gusau	M/S Baitur-Rahim Trading & Const	N101,665,382.00	Nil	Nil	40%	
	Total			N3,449,980,740.29	N2,242,884,727.65	N1,207,096,012.61		

SUMMARY

Total Amount of Contract N3,449,980,740.29
Total Amount Paid N2,242,884,727.65
Total Balance N1,207,096,012.61

B. SHA CONSTITUENCY PROJECTS

S/NO	PROJECT TITLE	LOCATION	NAME OF CONTRACTOR	AMOUNT OF CONTRACT	AMOUNT PAID	BALANCE	COMPLETION STAGE	REMARKS
1	Construction of 1 block of 2 classrooms with office	Bayauwuri	Murtala Hamisu	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
2	Construction of 1 block of 2 classrooms with office	B/Gyade	Murtala Hamisu	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
3	Construction of 1 block of 2 classrooms with office	Gadanyo	Shi'itu Moh'd Maru	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
4	Construction of 1 block of 2 classrooms with office	JSS Tsafe	Rabiu Musa Tsafe	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
5	Construction of 1 block of 2 classrooms with office	JSS Tsafe	Saminu Samaila	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
6	Construction of 1 block of 2 classrooms with office	Danjikko	Alh. Junaidu D/Galadima	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
7	Construction of 1 block of 2 classrooms with office	Malele	Alh. Lawali Malele	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
8	Construction of 1 block of 2 classrooms with office	Chili	Alh. Maiwada & other	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
9	Construction of 1 block of 2 classrooms with office	Madawaki	Suleiman Ibrahim .TWada	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
10	Construction of 1 block of 2 classrooms with office	Keta	Alh. Idris Kaida	N5,000,000.00	N3,000,000.00	N2,500,000.00	50%	
11	Construction of 1 block of 2 classrooms with office	Kunchin Kalgo	Alh. Jamilu Habibu Aliyu	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	

12	Construction of 1 block of 2 classrooms with office	Nahuche/ Yarkatsina	Alh. Shehu Na Liman	N10,000,000.00	N5,000,000.00	N5,000,000.00	50%	
	Sub-Total					N31,000,000.00		

NORTHERN SENATORIAL ZONE

S/NO	PROJECT TITLE	LOCATION	NAME OF CONTRACTOR	AMOUNT OF CONTRACT	AMOUNT PAID	BALANCE	COMPLETION STAGE	REMARKS
1	Construction of 1 block of 2 classrooms with office	Dumawa	Alh. Ali Mai Zuma	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
2	Construction of 1 block of 2 classrooms with office	G/Maitsaba	Ibrahim Tsoho	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
3	Construction of 1 block of 2 classrooms with office	D/Makulu/ Haya	Alh. Shuaibu D/Galadima	N10,000,000.00	N6,000,000.00	N4,000,000.00	60%	
4	Construction of 1 block of 2 classrooms with office	Shiyar Liman Kaura	Alh. Ismaila Suleiman	N10,000,000.00	N3,000,000.00	N7,000,000.00	30%	
5	Construction of 1 block of 2 classrooms with office	G/Kaya	Alh. Masudu Dauran	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
	Sub-Total					N20,000,000.00		

WESTERN ZONE

S/NO	PROJECT TITLE	LOCATION	NAME OF CONTRACTOR	AMOUNT OF CONTRACT	AMOUNT PAID	BALANCE	COMPLETION STAGE	REMARKS
1	Construction of 1 block of 2 classrooms with office	Ruwan Fana	Lawali Zarumai	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
2	Construction of 1 block of 2 classrooms with office	Jangebe	Alh. Ali Fawas	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
3	Construction of 1 block of 2 classrooms with office	Masamudi	Alh. Sale	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
4	Construction of 1 block of 2 classrooms with office	Bagega	Alh. Shehu Labaran	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
5	Construction of 1 block of 2 classrooms with office	Magami Maradun	Usman Moh'd	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
6	Construction of 1 block of 2 classrooms with office	Ajiya Gummi	Umaru Sakatare	N5,000,000.00	N3,000,000.00	N2,000,000.00	50%	
7	Construction of 1 block of 2 classrooms with office	Mirkidi	Halilu Bayis	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
8	Construction of 1 block of 2 classrooms with office	Gidan Sarkin Yaki	Halilu Tunfafage	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
9	Construction of 1 block of 2 classrooms with office	Danau	Mani Mai Shayi	N5,000,000.00	N1,500,000.00	N3,500,000.00	30%	
10	Construction of 1 block of 2 classrooms with office	B/Tudu	Abba Gummi	N5,000,000.00	N2,500,000.00	N2,500,000.00	50%	
11	Construction of 1 block of 2 classrooms with office	Malankara	Alh. Musa Kalla Gawo	N5,000,000.00	N3,000,000.00	N2,000,000.00	60%	
12	Construction of 1 block of 2 classrooms with office	Barikin Daji	Sani Bafillace	N5,000,000.00	N1,500,000.00	N2,500,000.00	50%	
	Sub-Total					N36,000,000.00		

SUMMARY

Total Contract Sum - N160,000,000.00
Total Amount Paid - N72,000,00.00
Total Balance - N87,000,000.00