

RECORDS OF PROJECTS EXECUTED BY THE CURRENT ADMINISTRATION IN OSUN STATE
SINCE INCEPTION ON 29TH MAY, 2003 TO DATE
AGENCY: OSUN STATE POLYTECHNIC, IREE

S/N	DETAILS OF PROJECT	NAME OF CONTRACTOR	DATE OF AWARD & CONTRACT DURATION	ORIGINAL CONTRACT SUM #	REVISED CONTRACT SUM #	AMOUNT PAID TO DATE #	AMOUNT PAID TO DATE AS % OF CONTRACT SUM #	PERCENTAGE COMPLETION % TO DATE	REMARKS	FUNDING
				YEAR 2004						
1.	Construction of Lecture Theatre (Pre-ND Village)	Jerok Nig. Ltd.	21/6/2004 (Six months)	#17,000,000.00	-	#17,000,000.00	100%	100%	Completed	
2.	Construction of Lecture Theatre Pre-ND Village	Lajub Nig. Ltd.	21/6/2004 (six months)	#17,000,000.00	-	#17,000,000.00	100%	100%	Completed	
3.	Construction of Lecture Theatre Pre-ND village	Batcon Nig. Ltd.	21/6/2004 (six months)	#21,500,000.00	-	#21,500,000.00	100%	100%	Completed	ETF

YEAR 2005

1.	Construction of Terminated 3 rd Lecture Theatre	Batcon Nig. Ltd.	22/4/2005 (six weeks)	#10,700,000.00	-	#10,700,000.00	100%	100%	Completed	
2.	Construction of Abandoned project Lecture Hall	Bafom Nig. Ltd.	08/7/2005 (12 weeks)	#12,534,938.00	-	#12,534,938.00	100%	100%	Completed	
3.	Construction of extension of Admin block for Osun State Polytechnic, Iree	Flosin-BG (Nig.) Ltd.	19/4/2005 (18 weeks)	#19,000,000.00	#1,897,227.49	#20,897,227.49	110% ?	100%	Completed	✓
4.	Construction of Staff Club (Project IV) Phase I	Avicol Nig. Ltd.	30/1/2004 (14 weeks)	#5,388,600.00	-	#5,388,600.00	100%	100%	Completed	
5.	Extension of Staff Club Complex Phase	Avicol Nig. Ltd.	Dec. 2005 (12 weeks)	#10,000,000.00	-	#10,000,000.00	100%	100%	Completed	

II										
					YEAR 2006					
1.	Re-Construction of Staff Club (Facility Project IVB) Phase III	Avicol Nig. Ltd.	9/1/2006 (6 weeks)	#3,980,240.00	-	#3,980,240.00	100%	100%	Completed	
2.	Supply of 300KVA sound proof Generating Set	John Holt Engineering Coy.	1/2/2006 (2 weeks)	#9,660,000.00	-	#9,660,000.00	100%	100%	Completed	
3.	Construction of Office Block for Facilities of FBCCS & FSC (Type A)	Batcon Nig. Ltd.	2/2/2006 (24 weeks)	#21,000,000.00	-	#21,000,000.00	100%	100%	Completed	ETF
4.	Construction of supporting fence for staff club complex (Perimeter Fencing)	Avicol Nig. Ltd.	March, 2006 (12 weeks)	#11,700,000.00	-	#11,700,000.00	100%	100%	Completed	
5.	supply of Equipment to Faculty of Engineering	Winteck Nig. Ltd.	30/10/2006 (10 weeks)	#9,102,350.00	-	#9,102,350.00	100%	100%	Completed	ETF
6.	Construction of Centre of Excellence	Asande Resources Ltd.	8/11/2006 (4 weeks)	#49,178,115.00	#4,288,860.25	#53,466,975.25	109%	100%	Completed	ETF GOVT
7.	Construction of Block of Offices – Building Type B	OLARIO Ltd.	7/8/2007	#17,717,572.00	-	#17,771,572.00	100%	100%	Completed	ETF

YEAR 2007

1.	Construction of Academic Board Complex	Avicol Nig. Ltd.	22/1/2007	#26,534,785.00	#1,671,600.00	#28,206,385.00	106%	100%	Completed	
2.	Supply of equipment accessories to ICT	Western Ventures Ltd.	14/3/2007 (4 weeks)	#24,058,000.00	-	#24,058,000.00	100%	100%	Completed	ETF
3.	Equipment accessories documents to ICT	Introit Consulting Ltd.	14/3/2007 (4 weeks)	#27,394,394.00	-	#27,394,394.00	100%	100%	Completed	ETF

YEAR 2008

1.	Supply of Printing machine/equipment to Library	Adex Engr. Works Ltd.	26/2/2008	#1,950,000.00	-	#1,950,000.00	100%	100%	Completed	ETF
2.	Supply of Accreditation Equipment to Faculty of Engineering	Wintect Nig. Ltd.	2/6/2008 (4 weeks)	#8,866,967.00	-	#8,866,967.00	100%	100%	Completed	ETF
3.	Supply of Accreditation Equipment to Faculty of Environmental Studies	Adkaab Integral Investment	2/6/2008 (4 weeks)	#5,194,980.00	-	#5,194,980.00	100%	100%	Completed	ETF
4.	Supply of Accreditation Equipment to Faculty of Environmental Studies	Winteck Nig. Ltd.	2/6/2008 (4 weeks)	#9,492,400.00	-	#9,492,400.00	100%	100%	Completed	ETF
5.	Supply of Accreditation Equipments	G. Technical Ventures	2/6/2008 (4 weeks)	#3,070,400.00	-	#3,070,400.00	100%	100%	Completed	ETF
6.	Additional works	Asande Resources Ltd.	15/1/2008	#4,288,859.75	-	#4,288,859.75	100%	100%	Completed	ETF
7.	Construction of 2Km intra-Campus Road network	ONATTIT								

YEAR 2009

1.	Borehole ground exploration	Ground Water Geophysical Services Ltd.		#1,500,000.00	-	#1,500,000.00	100%	100%	Completed	
2.	Supply of Furniture to Rector's Office	Laddans Co. Ltd.		#2,500,000.00	-	#2,500,000.00	100%	100%	Completed	

YEAR 2010

1.	Construction of an extension to Health Centre Building	Rafad Nig. Ltd.	22/12/2009 (six months)	#17,603,608.79					W.I.P.	
2.	Construction of an extension to Admin Block (Bursary Unit)	River Plates Engr. Company	26/1/2010 (six months)	#27,787,129.45					W.I.P.	
3.	Construction of Auditorium	Wab-Sad & Sons Nig. Ltd.	14/12/2009 (24 weeks)	#27,210,949.94					W.I.P.	