

ANNEXURE IV

PROJECT PERFORMANCE OF STATE GOVERNMENT PROJECTS 2007-2010 PUBLIC BUILDINGS DEPARTMENT

| PROJECT TITLE AND PHYSICAL TARGETS | CONTRACT SUM | DATE OF AWARD | CERTIFIED JOB | PERCENTAGE OF COMPLETION | NAME OF CONTRACTOR |
|--|---------------------|----------------------|----------------------|---------------------------------|----------------------------------|
| Construction of High Court Building, Ogbomosho | ₦58,678,323.19 | November 2006 | ₦58,653,640.98 | 100% | Danvicky Nig. Ltd. |
| Completion of Eruwa Fire Station, Eruwa | ₦2,827,153.88 | Dec.2006 | ₦2,732,406.77 | 100% | Remota Investment Ltd. |
| Renovation of Oyo Fire Station, Oyo | ₦10,482,929.52 | December .2009 | ₦3,144,878.86 | 50% | Mr. S. L.Abiyo & Company |
| Fencing of Fire Station, Molete | ₦3,007,634.44 | October, 2006 | ₦2,919,166.61 | 100% | S.T. Ventures Ltd. |
| Construction of V.I.O Station, Oyo | ₦13,937,025.19 | 20/01/2010 | ₦5,709,441.66 | 50% | S.O.A. Bankole Engineering Works |
| Renovation of Alesinloye Fire Station, Ibadan. | ₦3,321,914.37 | 07/12/2006 | ₦3,005,220.63 | 100% | Eblaog Nig. Ltd. |
| Upgrading of Shaki V.I.O, Shaki | ₦11,105,724.19 | 20/01/2010 | ₦7,126,865.87 | 50% | S.O.A Bankole Engineering Works |
| Construction of Fire Station, Iseyin | ₦15,662,747.67 | 30/12/2009 | ₦3,565,131.94 | 35% | Ms. Jammatt Ventures |

| PROJECT TITLE AND PHYSICAL TARGETS | CONTRACT COST | DATE OF AWARD | CERTIFIED JOB | PERCENTAGE OF COMPLETION | NAME OF CONTRACTOR |
|---|----------------------|----------------------|----------------------|---------------------------------|---------------------------------|
| Construction of Fire Station, Kishi | ₦15,662,747.67 | 30/12/2009 | ₦ 3,868,042.51 | 50% | Messrs. Mican Nig. Ltd. |
| Upgrading of Government Chalet | ₦157,765,014.70 | 17/9/2009 | ₦157,765,014.70 | 100% | Direct Labour |
| Repair and Renovation and re-roofing at State Auditor-General Office, Agodi | ₦7,133,140.04 | October 2007 | ₦7,133,140.04 | 100% | Direct Labour |
| Fencing of Juvenile Remand Home along Polytechnic, Eleyele | ₦7,313,764.50 | 2006 | ₦7,313,764.50 | 100% | Direct Labour |
| Construction of collapsed Fence at State Fire Station (HQ) | ₦4,471,120.20 | 2007 | ₦4,471,120.20 | 100% | Direct Labour |
| Renovation of Fire Station, Ogbomoso | ₦11,541,367.87 | December 2009 | | 30% | Messrs. Snow Trust Venture Ltd. |
| Model Secondary School, Orita Aperin, Ibadan | ₦177,044,585.25 | March, 2007 | ₦175,794,964.80 | 100% | Cao Cao Global Ventures Ltd. |
| Mediation Centre | ₦71,747,546.00 | 5/09/2006 | ₦71,672,595.23 | 100% | Messrs. Horb Ventures Ltd. |
| Board of Internal Revenue, HQ. Secretariat, Ibadan. | ₦99,539,664.43 | 23/12/2009 | ₦35,459,475.20 | 75% | Lafdek Network Ltd. |

| PROJECT TITLE AND PHYSICAL TARGETS | CONTRACT SUM | DATE OF AWARD | CERTIFIED JOB | PERCENTAGE OF COMPLETION | NAME OF CONTRACTOR |
|--|---------------------|----------------------|----------------------|---------------------------------|-----------------------------|
| Akinpade School of Science, Pade | | | | | |
| (i) Male Hostel Building | ₦19,513,486.44 | 13/02/2008 | ₦19,486,171.37 | 100% Completed | Foothold Dev. Limited |
| (ii) Female Hostel & 2 Bedroom Staff Quarters & Toilets | ₦19,212,296.50 | 13/02/2008 | ₦19,022,255.21 | 100% Completed | Dolason Nig. Ltd. |
| (iii) Multipurpose Hall, Kitchen, Dining & 3 Bedroom Quarters | ₦15,243,303.44 | 13/02/2008 | ₦14,808,362.66 | 100% | Dolason Nig. Ltd. |
| (iv) Laboratory Block I & II | ₦21,254,042.60 | 13/02/2008 | ₦18,825,253.93 | 100% | Raimi Rajah Const. Co. Ltd. |
| (v) 3 Bedroom Staff Quarters, Indoor Games & External Plumbing | ₦18,582,273.00 | 13/02/2008 | ₦18,321,046.79 | 100% | Belvero Ventures Ltd. |