

MINISTRY OF WATER RESOURCES
EU-ASSITED SMALLTOWNS WATER SUPPLY AND SANITATION PROGRAMME
State Project Coordinating Unit Yola.

1	2	3	4	5	6	7	8
S/N	NAME OF TOWN	CONTRACT VALUE(N)	SCOPE OF WORKS (COMPETE WATER PACKAGE)	PRESENT % STATUS	READY FOR COMMISSION ING	IMPACT	REMARKS
1	Banjiram	53,435,101.74	Drilling of 1 Nr.BH,100m ³ GLT,45m ³ EWT const. of head works ,supply of 30 kva Gen. set Reticulation to parts of the town.	10%	NO	NEGATIVE	TERMINATED
2	Demsa	14,242,286.75	Drilling of 2 Nr.BH,45m ³ GLT, rehabilitation, Reticulation to parts of the town.	100%	YES	IMPROVEMENT IN WATER SUPPLY BY UP TO 50%	COMPLETED
3	Ganye	66,854,077.55	Drilling of 8 Nr. BH ,const. of 125m ³ GLT, const. of head works ,Rehabilitation of existing over head tank ,Reticulation to parts of the town..	100%	YES	IMPROVEMENT IN WATER SUPPLY BY UP TO 70%	COMPLETED
4	Gulak	66,322,700.55	Drilling of 5 Nr. BH ,const. of 100m ³ GLT, const. of head works ,45cm over head tank ,Reticulation to all parts of the town..	60%	NO	COMMUNITY MOBILIZED ,TRAINED & READY TO ACCEPT PROJECT.	IN PROGRESS
5	Gurin	57,695,352.25	Drilling of 3 Nr. BH ,const. of 125m ³ GLT, const. of head works ,supply & installation of 72 kva Gen. set.,100m ³ over head tank ,Reticulation to parts of town..	15%	NO	NEGATIVE	TERMINATED
6	Hong Thabu & Near LGA	46,289,732.74	Drilling of 4 Nr.BH ,const. of 100 m ³ GLT, const. Of 2Nr. head works, supply & installation of 55 kva Gen. set. Rehabilitation of existing over head tank, Reticulation to parts of the town..	100%	YES	IMPROVEMENT IN WATER SUPPLY BY UP TO 50%	COMPLETED
7	Shelleng	82,495,627.75	Drilling of 5 Nr. BH ,const. of 125m ³ GLT, const. of head works supply & installation of 100 kva Gen. set. Rehabilitation of existing ,100 m over head tank ,Reticulation to parts of the town..	60%	NO	COMMUNITY MOBILIZED ,TRAINED & READY TO ACCEPT PROJECT.	IN PROGRESS
8	Song	80,842,465.05	Drilling of 4 Nr. BH ,const. of 125m ³ GLT,45m ³ EWT const. of head works supply & installation of 72 kva Gen. set. Reticulation to parts of the town.	100%	YES	IMPROVEMENT IN WATER SUPPLY BY UP TO 70%	COMPLETED
9	Toungo	51,742,021.95	Drilling of 2 Nr. BH ,const. of 100m ³ GLT, const. of head works supply& installation of 50kva Gen. set. Fabrication of,45m ³ over head tank ,Reticulation to parts of the town..	60%	NO	COMMUNITY MOBILIZED ,TRAINED & READY TO ACCEPT PROJECT.	IN PROGRESS

10	Vinikilang	8,943,956.57	Rehabilitation of existing borehole and over head tank const. of head works supply& installation of 27kva Gen. Set 1km reticulation.	100%	YES	IMPROVEMENT IN WATER SUPPLY BY UP TO 70%	COMPLETED
11	Bazza	92,718,405.00	Drilling of 7 Nr. BH ,const. of 225m ³ GLT,100 m EWT const. of head works supply& installation of 27kva Gen. set. Fabrication of,45m ³ over head tank ,Reticulation to parts of the town..	15%	NO	COMMUNITY MOBILIZED ,TRAINED & READY TO ACCEPT PROJECT.	IN PROGRESS
12	Maiha	84,345,902.00	Construction of infiltration gallery/BHs ,const. of 100m ³ GLT,100m ³ EWT, const. of head works supply& installation of 27kva Gen. set. Fabrication of,45m ³ over head tank ,Reticulation to parts of the town..	15%	NO	COMMUNITY MOBILIZED ,TRAINED & READY TO ACCEPT PROJECT.	IN PROGRESS