

KEBBI STATE GOVERNMENT

ALL PROJECTS EXECUTED

BY

THE STATE GOVERNMENT

FROM 2007 TO DATE (2010)

EARTH DAMS CONSTRUCTION

MINISTRY OF WATER RESOURCES
AND RURAL DEVELOPMENT

KEBBI STATE GOVERNMENT
COMMITTEE ON IDENTIFICATION OF PROJECTS

ALL PROJECTS BEING EXECUTED BY THE STATE GOVERNMENT FROM 2007 TO DATE (2010)
MINISTRY OF WATER RESOURCES & RURAL DEVELOPMENT

S/N	Name of Project	Location/LGA	Cost of Project	Name of Contractor	Expenditure To Date	Duration of Contract	Progress Achieved %	Remarks
1.	Earth Dams Construction Senchi	Zuru	89,291,199.30	ZBCC. Nig. Ltd.	88,237,734.33	1 Year	100%	Completed
2.	T/Galadima	Shanga	75,798,712.50	"	75,798,712.50	1 Year	100%	"
3.	Kwakware	Suru	79,589,199.38	"	75,798,712.50	2 Years	100%	"
4.	Buya/Kaoje	Bagudo	79,500,000.00	Usmaniyya Nig. Ltd.	75,799,237.50	6 Months	100%	"
5.	Mamuna/Bui	Arewa	79,500,000.00	Kitari Nig. Ltd.	79,408,725.00	6 Months	100%	"
6.	Fana Sabo Aljannare Road	Suru	92,796,965.63	Tiano Investment Ltd	27,839,089.68	6 Months	-	Yet to Mobilize
7.	Koko Town	Koko Besse	69,614,002.50	Tiano Investment Ltd	20,880,200.75	6 Months	-	"
8.	Shanga	Shanga	70,028,896.88	Tiano Investment Ltd	21,008,669.60	6 Months	-	"
9.	Marafa	Fakai	65,920,312.50	Tiano Investment Ltd	19,776,099.75	6 Months	35%	On Progress
10.	Bena	Danko Wasagu	63,337,312.50	Tiano Investment Ltd	19,011,193.75	6 Months	-	Yet to Mobilize
11.	Tsamiya	Bagudo	34,022,953.13	Tiano Investment Ltd	10,206,885.94	6 Months	-	Yet to Mobilize
12.	Aliero	Aliero	101,519,971.88	Tiano Investment Ltd	30,455,991.56	8 Months	45%	On Progress
		SUB - TOTAL	808,122,560.35	SUB - TOTAL	516,162,163.18			

**KEBBI STATE GOVERNMENT
COMMITTEE ON IDENTIFICATION OF PROJECTS**

ALL PROJECTS BEING EXECUTED BY THE STATE GOVERNMENT FROM 2007 TO DATE (2010)

MINISTRY OF WATER RESOURCES & RURAL DEVELOPMENT

S/N	Name of Project	Location/ LGA	Cost of Project	Name of Contractor	Expenditure To Date	Duration of Contract	Progress Achieved %	Remarks
13.	Fawango Kangiwa	Arewa	29,658,754.53	Tiano Investment Ltd	8,897,626.36	8 Months		To Mobilize
14.	Talkinjema Bachaka	Arewa	60,057,928.75	Tiano Investment Ltd	18,017,393.63	8 Months		To Mobilize
15.	Mashekarin Binji	B/Kebbi	34,022,953.13	Tiano Investment Ltd.	10,206,885.94	8 Months		To Mobilize
16.	Makurdi (Reh)	Ngaski	33,537,026.25	Tiano Investment Ltd.	10,061,107.87	8 Months	10%	On Progress
17.	Bimin Yauri (Reh)	Ngaski	38,477,551.88	Tiano Investment Ltd.	11,543,265.56	8 Months		On Progress
18.	Kambuwa (Reh)	Ngaski	34,076,765.63	Tiano Investment Ltd.	10,223,029.69	8 Months		On Progress
19.	Garkomodo	Gwandu	65,920,312.50	Gwanga	19,776,093.75	8 Months		On Progress
20.	Hore Suru	Suru	240,086,294.00	Marron Ronmark Ltd.	72,025,888.20	8 Months	20%	On Progress
21.	Tondi (Reh)	Bagudo	44,367,356.00	Kitari Nig. Ltd.	20,968,609.93	8 Months	80%	
22.	Mahuta (Reh)	Fakai	89,895,366.43	Z.B.C.C. Nig. Ltd.	26,968,609.93	8 Months		
		SUB - TOTAL	670,100,309.1	SUB - TOTAL	208,688,510.86			
		Grand Total	1,478,222,869.15	Grand Total	724,850,674.04			

KEBBI STATE GOVERNMENT

ALL PROJECTS NEARING COMPLETION

FROM 2007 TO DATE (2010)

MINISTRY OF WATER RESOURCES
AND RURAL DEVELOPMENT

KEBBI STATE GOVERNMENT
COMMITTEE ON IDENTIFICATION OF PROJECTS

ALL PROJECTS NEARING COMPLETION FROM 2007 TO DATE (2010)

MINISTRY: OF WATER RESOURCES & RURAL DEVELOPMENT

N	Name of Project Earth Dams Construction Tondi (Rehabilitation)	Location/LGA	Cost of Project	Name of Contractor	Expenditure To Date	Duration of Contract	Progress 100% and Above 80%	Remarks
		Bagudo	44,367,356.00	Kitari Nig. Ltd.	20,493,375.00	8 Months		

KEBBI STATE GOVERNMENT

ALL PROJECTS COMPLETED AND
READY FOR COMMISSIONING

FROM 2007 TO DATE (2010)

EARTH DAMS CONSTRUCTION

MINISTRY OF WATER RESOURCES
AND RURAL DEVELOPMENT

KEBBI STATE GOVERNMENT
COMMITTEE ON IDENTIFICATION OF PROJECTS

ALL PROJECTS COMPLETED AND READY FOR COMMISSIONING FROM 2007 TO DATE (2010)

MINISTRY: OF WATER RESOURCES & RURAL DEVELOPMENT

S/N	Name of Project Earth Dams Construction	Location/ LGA	Cost of Project	Name of Contractor	Expenditure To Date	Duration of Contract	Progress 100% and Above	Remarks
1.	Senchi	Zuru	89,291,199.30	ZBCC. Nig. Ltd.	88,237,734.33	1 Year	100%	Completed
2.	T/Galadima	Shanga	75,798,712.50	"	75,798,712.50	1 Year	100%	"
	Kwakware	Suru	79,589,199.38	"	75,798,712.50	2 Years	100%	"
4.	Buya/Kaoje	Bagudo	79,500,000.00	Usmaniyya Nig. Ltd.	75,799,237.50	6 Months	100%	"
5.	Mamuna/Bui	Arewa	79,500,000.00	Kitari Nig. Ltd.	79,408,725.00	6 Months	100%	"
		TOTAL	403,679,111.18	TOTAL	395,043,121.83			