

## OYO STATE COLLEGE OF AGRICULTURE, PMB 10, IGBOORA

### UPDATE ON DEVELOPMENTS IN THE COLLEGE SINCE ONE YEAR AGO

The Oyo State College of Agriculture, Igboora established in August, 2006 has as main objective the provision of an avenue for the training of youths in the area of meeting the middle level manpower needs for the agricultural sector.

During the previous years, the College has worked towards the laying of a solid foundation for the provision of physical and human infrastructures that are needed for meeting the mandate-which is "Training for Food Sufficiency and Self Employment".

In 2009, the College played host to the Resources Inspection Visitation Teams from the National Board for Technical Education, Kaduna twice. The first visit was from 18<sup>th</sup> to 20<sup>th</sup> April while the second was from 3<sup>rd</sup>-4<sup>th</sup> November, 2009. The teams undertook inspection of the facilities in the College and by January, 2010, the Board granted Interim Accreditation to all the programmes run in the College with effect from 1<sup>st</sup> October, 2009 thus:

- i) National Diploma - Agricultural Technology
- ii) National Diploma - Animal Health and Production Technology
- iii) National Diploma - Fisheries Technology
- iv) National Diploma - Agricultural Engineering Technology
- v) National Diploma - Home and Rural Economics

Currently, the College has a student population of four hundred and thirty-three (433) distributed as follows:

#### ND I

i) Agricultural Technology	-	81
ii) Animal Health and Production Technology	-	95
iii) Fisheries Technology	-	13
iv) Agricultural Engineering Technology	-	35
v) Home and Rural Economics	-	51

Total 275

Pre-ND 22

297

#### ND II

i) Agricultural Technology	-	38
ii) Animal Health and Production Technology	-	55
iii) Fisheries Technology	-	01
iv) Agricultural Engineering Technology	-	29

v)	Home and Rural Economics	-	02
	Pre-ND	-	11
	Total		<u>136</u>

### PROJECTS UNDERTAKEN

**A** The following projects were embarked upon during the year under review:

- i) Construction of the Information and Communication Technology Building- Completed
- ii) Construction of the Animal Health Clinic - Completed
- iii) Construction of the College Laboratory Complex - Completed
- iv) Construction of Agricultural Engineering Building - On-going

**B** The College has also undertaken the purchase of some Hitec Analytical Science Equipment as follows:

- i) KDN HYP-10 Nitrogen Analyzer
- ii) UV-Visible Spectrophotometer- Spectrumlab-7525
- iii) XRY- IA Digital Display Oxygen Bomb Calorimeter
- iv) AA320N- Atomic Absorption Spectrophotometer
- v) GC102AT- Gas Chromatograph
- vi) Amino Acid Analyzer
- vii) Digital Theodolite T100 and Automatic Level Leica 720 Survey Instruments.
- viii) Modern- Day Weather Recording Station.

All the above (i-vi) are to be installed in our Special Equipment Laboratory Room for research in the area of food, soil and mineral analyses.

**C** Our poultry; fisheries; piggery; cattle, sheep and goats projects have come on stream and products like egg and catfish are now available for sale on our farms.

**D** Finally, our arable crop production efforts are on course. Our "gari" production has taken-off and the product is available on a weekly basis.

## OYO STATE COLLEGE OF AGRICULTURE, PMB 10, IGBOORA

### UPDATE ON DEVELOPMENTS IN THE COLLEGE SINCE ONE YEAR AGO

The Oyo State College of Agriculture, Igboora established in August, 2006 has as main objective the provision of an avenue for the training of youths in the area of meeting the middle level manpower needs for the agricultural sector.

During the previous years, the College has worked towards the laying of a solid foundation for the provision of physical and human infrastructures that are needed for meeting the mandate-which is "Training for Food Sufficiency and Self Employment".

In 2009, the College played host to the Resources Inspection Visitation Teams from the National Board for Technical Education, Kaduna twice. The first visit was from 18<sup>th</sup> to 20<sup>th</sup> April while the second was from 3<sup>rd</sup>-4<sup>th</sup> November, 2009. The teams undertook inspection of the facilities in the College and by January, 2010, the Board granted Interim Accreditation to all the programmes run in the College with effect from 1<sup>st</sup> October, 2009 thus:

- i) National Diploma - Agricultural Technology
- ii) National Diploma - Animal Health and Production Technology
- iii) National Diploma - Fisheries Technology
- iv) National Diploma - Agricultural Engineering Technology
- v) National Diploma - Home and Rural Economics

Currently, the College has a student population of four hundred and thirty-three (433) distributed as follows:

#### ND I

i) Agricultural Technology	-	81
ii) Animal Health and Production Technology	-	95
iii) Fisheries Technology	-	13
iv) Agricultural Engineering Technology	-	35
v) Home and Rural Economics	-	<u>51</u>

Total 275

Pre-ND 22

297

#### ND II

i) Agricultural Technology	-	38
ii) Animal Health and Production Technology	-	55
iii) Fisheries Technology	-	01
iv) Agricultural Engineering Technology	-	29

v)	Home and Rural Economics	-	02
	Pre-ND	-	11
	Total		<u>136</u>

### PROJECTS UNDERTAKEN

- A** The following projects were embarked upon during the year under review:
- i) Construction of the Information and Communication Technology Building- Completed
  - ii) Construction of the Animal Health Clinic - Completed
  - iii) Construction of the College Laboratory Complex - Completed
  - iv) Construction of Agricultural Engineering Building - On-going

**B** The College has also undertaken the purchase of some Hitec Analytical Science Equipment as follows:

- i) KDN HYP-10 Nitrogen Analyzer
- ii) UV-Visible Spectrophotometer- Spectrumlab-7525
- iii) XRY- IA Digital Display Oxygen Bomb Calorimeter
- iv) AA320N- Atomic Absorption Spectrophotometer
- v) GC102AT- Gas Chromatograph
- vi) Amino Acid Analyzer
- vii) Digital Theodolite T100 and Automatic Level Leica 720 Survey Instruments.
- viii) Modern- Day Weather Recording Station.

All the above (i-vi) are to be installed in our Special Equipment Laboratory Room for research in the area of food, soil and mineral analyses.

**C** Our poultry; fisheries; piggery; cattle, sheep and goats projects have come on stream and products like egg and catfish are now available for sale on our farms.

**D** Finally, our arable crop production efforts are on course. Our "gari" production has taken-off and the product is available on a weekly basis.

4/8/2010

## BRIEF ON CONTRUCTION OF IWARE AKIMOORIN ROAD PROJECT

**CONTRACTOR** - E.A.A Nig. Limited  
**CONTRACT NO** - OYS/RC/RH/2008/156  
**LENGTH OF ROAD** - 12Km  
**CONTRACT SUM** - ₦543,106,305.00  
**DATE OF AWARD** - October, 2008  
**EXPECTED DATE OF COMPLETION**- October, 2009  
**PERCENTAGE COMPLETION** - 84.50%

### REMARKS

The Road is essentially to alleviate the suffering of the motorists by decongesting traffic along Old Ibadan to Oyo Road as well as to open up the Rural area for easy evacuation of farm products.

Reviewing by site Engineer

Eng. Oba

→ mobile of road, 2011

X ~~at~~ cover of the stretch

X cover about 100 communities/villages

X

Complete  
time

**BRIEF ON THE DUALIZATION OF OF QUEEN CINEMA - DUGBE -  
J. ALLEN OKE BOLA - MOLETE ROAD**

**1.0 The Contract Data**

1.1	Contractor	-	Messrs CCC Construction Nig. Ltd.
1.2	Date of Award	-	18 <sup>th</sup> November, 2008
1.3	Date of Completion	-	May, 2010
1.4	Contract Sum	-	₦2,099,335,975.00
1.5	Total Length	-	4.620Km. (DUAL)

**2.0 Scope of Work**

- Clearing of site on either side of all shrubs, trees, wall, fences etc.
- Scarification of existing asphaltic concrete surfacing.
- Earth works (sub base and stone base).
- Installation of infrastructural services including (NITEL, PHCN and Water).
- Construction of dual pavement structure with medians and walkways.
- Concrete works (culverts, drains etc.).
- Provision of road furniture (road signs, road marking and directional post).

**3.0 Importance of the Road**

- Ease traffic congestion
- Improve the level of service of the road
- Reduce travel time.
- Reduce fuel consumption.

## BRIEF ON SHAKI-ILESHA IBARUBA ROAD PROJECT

NAME OF CONTRACTOR: HAJAIG CONSTRUCTION (NIG.) LTD.,  
CONTRACT SUM: ₦2,075,731,507.00  
AMOUNT PAID TO DATE: ₦1,090,298,045.90  
LENGTH OF ROAD: 30.1km  
DATE OF AWARD: October, 2008  
CONTRACT PERIOD: 12 Months  
CONTRACT PERIOD EXTENSION: 7 Months  
COMMENCEMENT DATE: November, 2008  
COMPLETION DATE: 30<sup>th</sup> June, 2010.

Item	Description	Percentage Completion	Outstanding Works	Remarks
1.	Clearing	100%	-	Completed
2.	Earth Works	100%	-	Completed
3.	Concrete Works	75%	3 No 900mm Single Pipe Culverts, 3000m Stone Pitching, Access Culverts, 10,646m Lined Drain.	Is in progress
4.	Lateritic Sub-base Course	100%	-	Completed
5.	Lateritic Base Course	66%	11km	Is in progress
6.	Surface Dressing	0%	30.1km	Is in Progress
7.	Asphalting	10.96%	27.8km	Is in Progress

**Over all % Completion = 36.52%**

**OBSERVATION:** The contractor is working behind scheduled, since the expected completion date is 30<sup>th</sup> June, 2010. However, the progress of work has been slow due to heavy rainfall in many days of the month of July and August, 2010. Overall percentage completion is 36.52% as at 3<sup>rd</sup> September 2010.

**CONCLUSION:** The project on completion will serve as a link to international boundary and will open up the food basket of Oyo State.

Based on the above observation, the contractor should be committed to drastically increase the pace of works in order to complete the project within the next few months.

*A.G.*

Engr. A. G. Adedokun  
PRE (SMOWT)  
Shaki-Ilesha Ibaruba Road

*31 Nov 2010 - completion date  
Per zmail manager.*

- 4) Engr Oyelkan F.O. — O/S G.
- 5) Mr Olayinka Akanyi — OYO SVBEB
- 6) Mrs Oyinlowe B.T. — M.O.E.
- 7) D. Olatundun Sunday — Deputy Director  
(Admin) Office  
of the Governor
- 8) Mr Olayangi W.D. — Office of the Governor

### OYO STATE COLLEGE OF AGRICULTURE, IGBOORA OFFICIALS

1. Prof. G. O. Farinu — Provost
2. Mr. E. A. Taiwo — Registrar
3. Mr. H. B. Asiyebi — Bursar
4. Mrs. S. M. Asiru — College Librarian
5. Engr. A. O. Akiyemi — Director of Works
6. Mr. O. B. Gbadamosi — Assistant Registrar
7. Mr. M. K. Amos — Administrative Officer



ATTENDANCE OF HIG. GOVERNORS  
FORUM SECRETARIAT VISIT  
TO OYO STATE COLLEGE OF  
AGRICULTURE, IGBO-ORA

Sl	NAME	DESIGNATION
✓	A. B. OKAURI	Director General
✓	A. T. SIFU	Executive Director (S&R)
✓	Dr. Olu Ajewoh	Consultant (Education)
✓	MADU ENWEMWA	Consultant (Governance & Public Sector)
✓	Chijioke Chuku, Esq.	Head of Legal, NAF
✓	Vincent Obia	THISDAY
✓	Louis OKHANI	CHIEF RESEARCHER.
✓	Falade Oluferu	Head, Documentary Team
✓	Simeon Nwakaudu	The Guardian
✓	Shuaib Shuaib	Leading Newspaper
✓	AYODELE ADESANMI	NIGERIAN TRIBUNE
✓	Bode Aiyemelo	Head of Publications, Nigeria Govts Forum
✓	Emmanuel Mgboke	News Agency of Nigeria (NAN)
✓	Saeed Samusi	Researcher
✓	Ayo Louis	Chief Detail to the Director
✓	Femi Fawo	General Documentary Team

OYO STATE GOVT OFFICIALS

1. Engr. Akusipade Emmanuel Assistant Director, Highway works
2. Engr Johnson Adedokun, CEB, Highways in charge
3. Engr Joseph Adedokun, CEB, State Rural Electrification  
P.T.O (OYSAEB)