

①

MINISTRY OF WORKS AND TRANSPORT

ACHIEVEMENT RECORDED BY THE DEPARTMENT
OF CIVIL ENGINEERING UNDER PRESENT
ADMINISTRATION
FROM 2007 TO DATE

Civil Engineering Department is among the Five Departments in the Ministry of Works Headquarters. It comprises mainly of Civil Engineers (Roads and Structural), Technicians, Surveyors, Skilled and Semi-skilled personnel. The Department handled the supervision of all Government capital projects with respect to Roads, Bridges, Culverts and Drainages.

Today the Department is overseeing the construction of four (4) Township Roads and drainage projects under the Ministry with a total contract sum of **N1,086,636,959.68** which about more than half of the money been expended that corresponds to 50% average percentage progress.

The Department had also initiated and supervising the construction of fourteen (14) on-going rural roads projects with a total contract sum of about **N17,989,654,890.30**, more than 33% average percentage of the amount have already been expended ^{for the above} with seven (7) projects completed (i.e. completion of Gusau-Dansadau Rehabilitation project 103Km = **N1,156,133,055.62**; completion of Danmarke-Kanoma Road Project 17Km = **N182,511,492.50**; completion of Malamawa -Bukkuyum Road 16Km = **N501,577,234.77**; construction of Kotorkoshi - Mada road 15Km = **N795,950,734.45**;

construction of Dandabi – Katuru – Tubali road 18Km = **N999,722,412.89** construction of Maikwanuga – Gwaram Road and Bridge Project 3Km = **N612,301,479.70**; and construction of Nasarawa Mailayi bridge **N501,969,403.47**. amounting to **N4,750,165,813.40** *consider also present regions.*

Further to this also, the Department is overseeing the construction of Boko Bridge amounting to **N1,299,278,112.00**.

In addition to all of the above, the Department is currently handling the affairs of the proposed Zamfara International Cargo Air-Port project.

Details of all these are presented in the tables attached.

LIST OF PROJECTS AS AT LAST YEAR

S/N	Project Title	Contractor Name	COST OF PROJECT	AMOUNT EXPENDED	% ACHIE	OUSTANDING COST	REMARKS
TOWNSHIP ROADS							
1	Bungudu Township Road,/drainage	Nasarawa Trading Co.	208,635,673.00	175,675,366.69	84%	32,960,307.00	On-going
2	Talata – Mafara Township road	N. Steven Nig. Ltd.	344,262,456.78	282,209,075.90	82%	73,179,930.00	On-going
3	Kaura Namoda Township	Nasarawa Trading Co.	379,214,191.78	191,122,147.60	50%	188,092,044	On-going
4	Chafe Township	Gen Moh.	342,616,682.30	191,351,193.00	56%	151,265,489.30	On-going
RURAL ROADS							
1	Const. of T/Katuru Jangebe Wuya road	Techno Impex Nig. Ltd.	2,374,748,034.00	1,491,706,986.00	62%	883,041,048.00	On-going
2	Const. of T/Mafara – Tasha Awali road	Cremo Trade Co. * Nig. Ltd.	1,457,426,056.53	883,063,525.40	61%	574,362,531.00	On-going
3	Const. of K/Namoda – B/Magaji – Dauran road	Dantata and Sawoe Nig. Ltd.	1,913,660,186.04	1,105,830,903.10	57%	807,829,283.00	On-going

Zun

4	Const. of Furfuri road	Carboncor road Tech. Nig. Ltd.	38,965,878.00	12,474,559.00	32%	26,491,319.00	On-going
5	Const. of Dansadau-Yan Barro road	Qumecs Nig. Ltd.	1,959,752,502.00	773,419,931.38	39%	1,186,332,571.00	On-going
6	Const. of Magami – Dankurmi road	CGC Nig. Ltd.	2,390,003,036.24	639,754,173.24	27%	1,750,248,862.00	On-going
7	Const. of Gurusu – Nasarawa Burkulu road	Golden Const. Ltd.	141,186,176.00	21,177,926.00	18%	120,008,250.00	On-going Joint- execution
8	Const. of T/Mafara – Rini-Gora-Janbako road	A.G. Ferero Nig. Ltd.	1,473,686,807.00	209,837,221.00	14%	1,263,849,585.00	On-going
9	Const. of Janbako – Faru Kaya and Boko	Mother Cat Nig. Ltd.	1,796,386,685.00	283,673,703.04	15%	1,512,712,982.00	On-going
10	Const. of Jangeru- Badarawa Kware-Kurya road	Borini Prono Nig. Ltd.	2,559,689,110.60	-	0%	2,559,689,110.00	On-going

11	Const. of Nahuche – Karakkai road	Nachuche Const. Co.	588,057,437.30	228,515,625.45	39%	359,541,812.00	On-going
12	Const of Wanke- Danjibga road	Albatco Nig. Ltd.	494,573,510.15	141,838,886.30	29%	148,372,053.05	On-going
13	Const. of Multicells Culverts on Wanke- Danjibga road	Albatco Nig. Ltd.	87,975,296.77	44,800,317.14	51%	13,149,804.73	On-going
14	Const. and Rehabilitation of Tsafe- Yankuzo road	Albatco Nig. Ltd.	784,137,262.88	268,836,146.50	34%	235,241,178.68	On-going